

**Grantee: Joplin, MO**

**Grant: B-13-MS-29-0001**

**January 1, 2018 thru March 31, 2018 Performance Report**

---



**Grant Number:**  
B-13-MS-29-0001

**Obligation Date:**

**Award Date:**

**Grantee Name:**  
Joplin, MO

**Contract End Date:**

**Review by HUD:**  
Submitted - Await for Review

**Grant Award Amount:**  
\$113,276,000.00

**Grant Status:**  
Active

**QPR Contact:**  
No QPR Contact Found

**LOCCS Authorized Amount:**  
\$103,591,040.00

**Estimated PI/RL Funds:**  
\$10.00

**Total Budget:**  
\$113,276,010.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Disaster Damage:

On Sunday, May 22, 2011, a catastrophic (EF-5) tornado struck the City of Joplin, Jasper County, and Newton County in southwest Missouri in the late afternoon. With winds in excess of 200 miles per hour (mph), the ¾-mile-wide tornado cut a 6-mile path of destruction through central Joplin. The tornado caused 161 fatalities and approximately 1,371 injuries as of May 27, 2011, making it the single deadliest U.S. tornado since 1947. Thousands of structures were destroyed or damaged, from single family homes to apartment buildings to large retail and public buildings, including St. John's Regional Medical Center, the Home Depot, and Wal-Mart.

The tornado caused severe damage to the City's housing, business, infrastructure, and public service sectors. The devastation caused by the tornado emphasizes the need for a thoughtful and comprehensive long-term recovery process. This Action Plan was developed after soliciting considerable input from affected communities and stakeholder groups beginning immediately after the disaster with the Citizens Advisory Recovery Team (CART) Plan and Comprehensive Plan 2012 and ultimately concluding with the City of Joplin's Capital Plan.

### Recovery Needs:

An initial CDBG-DR grant that was received addresses the loss of significant number of housing units and the activities intended to meet the need for additional housing.

An assessment was completed to determine damage done to infrastructure systems. Rankings from 1-5 were applied with a ranking of 5 being the most heavily damaged. As a result, it was determined that 412,000 linear feet of sanitary sewer was damaged, 334 storm inlets were damaged, 329,190 linear feet of repairs needed to streets, 182,000 linear feet of curb and gutter was damaged, 119,160 linear feet of sidewalks were damaged and 554 ADA ramps need to be replaced, repaired or added.

In addition, an opportunity to provide open space in an LMI neighborhood on land where the former damaged St. John's Regional Center stood, availed itself in the development of an 18 acre passive park. While the school district quickly replaced many of the school buildings that were destroyed, the early childhood education program needed to be moved out of FEMA trailers. Half day daycare will be added in a new building since many of the daycare slots were not replaced after the tornado.

553 businesses were destroyed or severely damaged by the storm. Between 4,500 and 5,000 employees were affected. While businesses have rebuilt, there remains a need to employ the unemployed and upgrading the skill sets of the underemployed. There is a need to fill gaps in the area's workforce, provide better-skilled workers to existing and new companies and enable local residents, particularly those with low to moderate incomes, to advance their skills and consequently, the standard of living.

With 161 dead and nearly 1400 injured, it is expected that one-third to one-half of the post-tornado population will experience short and long-term mental health issues. Additional services in the community are needed to address the increased needs.

## Overall

**Total Projected Budget from All Sources**

## This Report Period

N/A

## To Date

\$113,276,000.00

**Total Budget**

\$0.00

\$113,276,000.00

**Total Obligated**

\$2,431,823.91

\$89,091,714.00



<b>Total Funds Drawdown</b>	\$0.00	\$59,290,666.39
<b>Program Funds Drawdown</b>	\$0.00	\$59,290,491.34
<b>Program Income Drawdown</b>	\$0.00	\$175.05
<b>Program Income Received</b>	\$0.00	\$185.05
<b>Total Funds Expended</b>	\$9,852,030.92	\$69,142,522.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Actual</b>
<b>Overall Benefit Percentage (Projected)</b>		63.82%
<b>Overall Benefit Percentage (Actual)</b>		69.96%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$16,991,400.00	\$0.00
<b>Limit on Admin/Planning</b>	\$22,655,200.00	\$6,552,957.10
<b>Limit on State Admin</b>	\$0.00	\$3,756,662.60
<b>Most Impacted and Distressed Threshold (Projected)</b>	\$0.00	\$0.00

## Overall Progress Narrative:

Infrastructure repair and replacement continued to ramp up during this quarter. Construction contracts were awarded for two additional low/moderate income areas within the recovery zone: an area bounded by McClelland and Jackson Avenues, 22nd and 26th Streets and an area bounded by Main Street and Indiana Avenue and 20th and 26th Streets. Improvements include street resurfacing, curb and gutter repair/replacement, sidewalks and storm sewer improvements. Additionally, a storm water project was awarded on Mohaska Avenue. Twentieth Street improvements remain under construction.

Infrastructure remains the major emphasis for the recovery effort. Other projects are nearing completion including the Early Childhood Center, the Senior Center and the Advanced Training and Technology Center (ATTC). The Early Childhood Center will be welcoming children in April. Crowder College has begun welding classes in the ATTC.

## Project Summary

<b>Project #, Project Title</b>	<b>This Report Period</b>	<b>To Date</b>	
	<b>Program Funds Drawdown</b>	<b>Project Funds Budgeted</b>	<b>Program Funds Drawdown</b>
DR-2013-01, R1 Infrastructure	\$0.00	\$7,865,899.77	\$7,865,899.77
DR-2013-01.2, R2-R3 Infrastructure	\$0.00	\$18,293,256.87	\$18,293,071.82
DR-2013-01.2(1st Ext.), R2-R3 Infrastructure (1st Ext.)	\$0.00	\$1,457,289.76	\$1,357,289.76
DR-2013-01.2E, R2-R3 Infrastructure Extended	\$0.00	\$344,453.37	\$0.00
DR-2013-01.3, R4-R5 Infrastructure	\$0.00	\$8,660,140.84	\$8,660,140.84
DR-2013-01.3E, R4-R5 Infrastructure Extended	\$0.00	\$988,398.16	\$0.00
DR-2013-01.4, R6 Infrastructure	\$0.00	\$7,584,830.12	\$7,584,830.12
DR-2013-01.4E, R6 Infrastructure Extended	\$0.00	\$944,104.88	\$0.00



DR-2013-01.5, R7 Infrastructure	\$0.00	\$21,991,344.00	\$6,206,089.66
DR-2013-01.6, R8 Infrastructure	\$0.00	\$23,384,286.00	\$0.00
DR-2013-01.7, R9 Infrastructure	\$0.00	\$9,200,960.00	\$0.00
DR-2013-02, R1 Public Service Activities	\$0.00	\$329,230.23	\$329,230.23
DR-2013-02.3, R4-R5 Public Service Activities	\$0.00	\$294,063.17	\$294,063.17
DR-2013-02.3E, R4-R5 Public Service Activities Extended	\$0.00	\$165,936.83	\$0.00
DR-2013-02.4, R7 Public Service Activities	\$0.00	\$2,600,000.00	\$2,146,918.87
DR-2013-05.2, R2-R3 Planning	\$0.00	\$2,228,000.00	\$2,228,000.00
DR-2013-05.4, R6 Planning	\$0.00	\$460,470.00	\$460,470.00
DR-2013-05.5, R7 Planning	\$0.00	\$940,000.00	\$107,824.50
DR-2013-05.6, R8 Planning	\$0.00	\$200,000.00	\$0.00
DR-2013-05.7, R9 Planning	\$0.00	\$100,000.00	\$0.00
DR-2013-06, R1 Admin	\$0.00	\$429,756.00	\$429,756.00
DR-2013-06.2, R2-R3 Admin	\$0.00	\$1,468,000.00	\$1,468,000.00
DR-2013-06.4, R6 Admin	\$0.00	\$539,530.00	\$539,530.00
DR-2013-06.5, R7 Admin	\$0.00	\$1,430,000.00	\$1,201,429.06
DR-2013-06.6, R8 Admin	\$0.00	\$992,050.00	\$117,947.54
DR-201306.7, R9 Admin	\$0.00	\$384,000.00	\$0.00



## Activities

**Project # / Title:** DR-2013-01 / R1 Infrastructure

**Grantee Activity Number:** 01-A-LM-1  
**Activity Title:** Street Improvements LM-1

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01

**Projected Start Date:**

01/22/2014

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R1 Infrastructure

**Projected End Date:**

01/22/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

**Overall**

	Jan 1 thru Mar 31, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,776,425.68
<b>Total Budget</b>	\$0.00	\$1,776,425.68
<b>Total Obligated</b>	\$0.00	\$1,776,425.68
<b>Total Funds Drawdown</b>	\$0.00	\$1,776,425.68
<b>Program Funds Drawdown</b>	\$0.00	\$1,776,425.68
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,776,425.68
City of Joplin	\$0.00	\$1,776,425.68
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Ancillary Activities**

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.2	01-A-LM-2	Street Improvements LM-2	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.2(1st Ext.)	01-A-LM-2-E	Street Improvements LM-2-E	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.4	01-A-LM-4	Street Improvements LM 4	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.6	01-A-LM-6.1	Street Improvements LM-5	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.5	01-a-lm-5.1	Street Improvements LM 5	General Account



### Activity Description:

Design costs for future street improvements.  
Proposed Accomplishments and Proposed Beneficiary data is not available at this time. As design work continues and this information becomes available, it will be added to the Activity. This activity will cover the portion of expenses related to meeting the Low to Moderate Income National Objective.

### Location Description:

That portion of the tornado zone that qualifies as a LMI area.

### Activity Progress Narrative:

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

#### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-A-UN-1</b>
<b>Activity Title:</b>	<b>Street Improvements UN-1</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01

**Project Title:**  
R1 Infrastructure

**Projected Start Date:**  
01/22/2014

**Projected End Date:**  
01/22/2016

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$997,065.48
Total Budget	\$0.00	\$997,065.48
Total Obligated	\$0.00	\$997,065.48
Total Funds Drawdown	\$0.00	\$997,065.48
Program Funds Drawdown	\$0.00	\$997,065.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$997,065.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Ancillary Activities**

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.2	01-A-UN-2	Street Improvements UN-2	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.4	01-A-UN-4	Street Improvements UN-4	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.5	01-a-un-5.1	Street Improvements UN 5	General Account

**Activity Description:**

Design costs associated with street improvements.  
Proposed Accomplishments and Proposed Beneficiary data is not available at this time. As design work continues and this information becomes available, it will be added to the Activity. This activity covers the portion of expenses going to the Urgent Need National Objective.

**Location Description:**

That portion of the tornado zone that is not an LMI area.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-B-LM-1</b>
<b>Activity Title:</b>	<b>Sanitary Sewer LM-1</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
DR-2013-01

**Projected Start Date:**  
01/22/2014

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
R1 Infrastructure

**Projected End Date:**  
01/22/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,998,188.24
<b>Total Budget</b>	\$0.00	\$3,998,188.24
<b>Total Obligated</b>	\$0.00	\$3,998,188.24
<b>Total Funds Drawdown</b>	\$0.00	\$3,998,188.24
<b>Program Funds Drawdown</b>	\$0.00	\$3,998,188.24
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,998,188.24
City of Joplin	\$0.00	\$3,998,188.24
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Ancillary Activities**

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Construction/reconstruction of water/sewer lines or systems	DR-2013-01.2	01-B-LM-2	Sanitary Sewer LM-2	General Account
City of Joplin	Construction/reconstruction of water/sewer lines or systems	DR-2013-01.3	01-B-LM-3	Sanitary Sewer LM-3	General Account

**Activity Description:**

Two Parts:  
 1. Design for Sanitary Sewer improvements  
 2. Construction for sanitary improvements  
 Identification of all sanitary improvements needed in the LMI area has been identified and design started.

**Location Description:**

That area within the tornado zone identified as LMI area benefit.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	120740	178995/14300

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

### Project # / Title: DR-2013-01.2 / R2-R3 Infrastructure

<b>Grantee Activity Number:</b>	<b>01-A-LM-2</b>
<b>Activity Title:</b>	<b>Street Improvements LM-2</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01.2

**Projected Start Date:**

12/04/2014

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R2-R3 Infrastructure

**Projected End Date:**

01/01/2018

**Completed Activity Actual End Date:****Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,898,054.93
<b>Total Budget</b>	\$0.00	\$1,898,054.93
<b>Total Obligated</b>	\$0.00	\$1,898,054.93
<b>Total Funds Drawdown</b>	\$0.00	\$1,898,054.93
<b>Program Funds Drawdown</b>	\$0.00	\$1,898,054.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,898,054.93
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Design and construction costs associated with street improvements within the LMI area of the tornado zone. These improvements will include reconstructed streets, storm sewers, curb and gutter, and sidewalks. Construction of street improvements are being implemented in phases to ensure compliance with two year expenditure performance period. This activity covers the portion of expenses going to the LMI National Objective.

### Location Description:

Continued design of the above grade infrastructure improvements identified in the LMI area within the tornado zone.

### Activity Progress Narrative:

## Accomplishments Performance Measures

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-A-UN-2</b>
<b>Activity Title:</b>	<b>Street Improvements UN-2</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.2

**Project Title:**  
R2-R3 Infrastructure

**Projected Start Date:**  
12/04/2014

**Projected End Date:**  
12/04/2016

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,485,325.40
<b>Total Budget</b>	\$0.00	\$1,485,325.40
<b>Total Obligated</b>	\$0.00	\$1,485,325.40
<b>Total Funds Drawdown</b>	\$0.00	\$1,485,325.40
<b>Program Funds Drawdown</b>	\$0.00	\$1,485,325.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,485,325.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Design and beginning construction costs associated with street improvements. These improvements will include reconstructed streets, storm sewers, curb and gutter, and sidewalks. Construction of street improvements are being implemented in phases to ensure compliance with two year expenditure performance period. This activity covers the portion of expenses going to the Urgent Need National Objective.

**Location Description:**

That portion of the tornado zone not identified as an LMI area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	0	0/350000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-F-LM-2</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center (Phase I)</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.2

**Projected Start Date:**

09/01/2015

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R2-R3 Infrastructure

**Projected End Date:**

01/01/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

Overall	Jan 1 thru Mar 31, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,595,707.03
<b>Total Budget</b>	\$0.00	\$2,595,707.03
<b>Total Obligated</b>	\$0.00	\$2,595,707.03
<b>Total Funds Drawdown</b>	\$0.00	\$2,595,707.03
<b>Program Funds Drawdown</b>	\$0.00	\$2,595,707.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,595,707.03
City of Joplin	\$0.00	\$2,595,707.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recovery from a major natural disaster can take years or even decades. The community continues to have an ongoing need for economic development projects to stimulate the economy. A key part of the recovery is employing the unemployed and upgrading the skill sets of the underemployed. The proposed Advanced Training and Technology Center will help fill gaps in the area's workforce, provide better-skilled workers to existing and new companies, and enable local residents, particularly those with low/moderate incomes (LMI) to advance their skills and, consequently, their standard of living. This allocation will provide the means to purchase and renovate a building for the center.

This project will aggressively work with those organizations which are directly in contact with people in the Joplin community who are most at risk because of a lack of education, minimal job skills and/or minimal work experience. The proposed Center is in close proximity (within walking distance) to the greatest identified need within the City of Joplin. Three homeless shelters: the Salvation Army, Joplin Community Clinic, and the Joplin Health Department are all within walking distance from the proposed Center. These stakeholders will be used to identify the basic skills and needs of those most at risk. The Center will work with those citizens recommended by these stakeholders to enhance their basic job skills, allowing them the opportunity for employment in positions that may provide a higher income, better benefits, and more stability. Ending homelessness among military veterans will be a key component of the outreach process. Veterans groups will be included as stakeholders to advance the dialogue and promote the opportunities for training.

The Center will also be a focal point for key existing, new and emerging technology in advanced manufacturing and information systems, and provide training in these industries. It is anticipated students will come from the existing workforce and be trained at the direction of their employers, although some students may take the training on their



own to improve their skills and be better positioned for advancement at their current or other employers. The size and construction of the proposed facility will make it suitable for a wide range of opportunities. The vacant building still offers a wide variety of educational and training “spaces” that can easily be modified to meet the needs as proposed. The program will initially target four sectors:

- Basic Job Training & Education (skills incubation)
- LMI outreach with stakeholders serving that population. LMI training in the following:
  - o Basic job soft skills
  - o Entry-level manufacturing skills, including welding and maintenance
  - o Entry-level culinary and commercial kitchen skills, cleaning, maintenance, safety
  - o Basic computer skills
  - o Basic customer service skills
  - Advanced Manufacturing, Information Technology, Culinary Services & Construction
    - o Industrial maintenance, including electronics
    - o Welding
    - o Machining (emphasis on Programmable Logic Controllers)
    - o Advanced manufacturing technology such as 3D printing basics
    - o Cooking, food preparation skills, and inventory management
    - o Catering services and management
    - o Advanced food safety
    - o Enhanced computer skills, including graphics, networking
    - o Financial management tools
    - o Cloud systems
    - Technology Based Incubation and Advanced Skills Development
      - o Missouri targeted markets: advanced manufacturing, IT, life sciences
      - o Investigate life science research associated with proposed new medical school
      - o Seek opportunities with new MSSU DNA research lab, specifically food safety testing
      - o Utilize services of Newman Innovation Center
      - o Provide tenants access to Small Business and Technical Development Center (SBTDC) services and scheduled seminars for ongoing outreach and training to clients
      - o Propose partnership with Mercy Research and Development in Springfield to encourage physicians to develop new medical devices in Joplin
      - o 3D printing devices for entrepreneurs for rapid prototyping
      - o Firms will be encouraged to provide on-going advanced training for employees to improve workforce skills
      - o Assist entrepreneurs seeking capital to fund startup or in growth stages
      - o Provide conduit to technology research and assistance utilizing existing partnership with 10 Missouri Certified Innovation Centers
      - o Provide educational programs and connectivity to MSSU, Missouri Alternative and Renewable Energy Technology (MARET) Center

Crowder College, a partner in the project, aims to enhance the skills of several thousand residents over the next 5 years. The Advanced Training and Technology Center is an investment that not only has an immediate impact, but a continued economic impact throughout Joplin’s future. Phase I of the Advanced Training & Technology Center focuses on the acquisition and renovation of the proposed facility, while a future Phase II will focus on the furniture, fixtures, and equipment.

### Location Description:

300 block of E 4th Street, Joplin.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: DR-2013-01.2(1st Ext.) / R2-R3 Infrastructure (1st Ext.)**

**Grantee Activity Number: 01-C-LM-2-E**

**Activity Title: Mercy Park LM-2-E**

#### Activity Category:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

DR-2013-01.2(1st Ext.)

#### Projected Start Date:

12/04/2014

#### Benefit Type:

Area ( )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

R2-R3 Infrastructure (1st Ext.)

#### Projected End Date:

01/01/2018

#### Completed Activity Actual End Date:

#### Responsible Organization:

City of Joplin

### Overall

	Jan 1 thru Mar 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$275,494.39
Total Budget	\$0.00	\$275,494.39
Total Obligated	\$0.00	\$275,494.39
Total Funds Drawdown	\$0.00	\$275,494.39
Program Funds Drawdown	\$0.00	\$275,494.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$275,494.39
Most Impacted and Distressed Expended	\$0.00	\$0.00





Match Contributed

\$0.00

\$0.00

**Activity Description:**

The park is substantial completed with trails, a pond and fountains, shelters and a restroom. This is a passive park. Seeding the meadow area with native wildflower seeds will occur during this winter and a punch list will be completed that identifies stressed or dead trees to be replaced.

**Location Description:**

Southeast corner of 26th and McClelland within the LMI service area in the disaster zone.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: DR-2013-01.2E / R2-R3 Infrastructure Extended**

**Grantee Activity Number: 01-A-LM-2-E2**

**Activity Title: Street Improvements LM-2-E-2**

**Activity Category:**

Construction/reconstruction of streets

**Activity Status:**

Under Way

**Project Number:**

DR-2013-01.2E

**Project Title:**

R2-R3 Infrastructure Extended

**Projected Start Date:**

01/16/2018

**Projected End Date:**

01/16/2019



**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:****National Objective:**

Low/Mod

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Joplin	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:****Location Description:****Activity Progress Narrative:**

This infrastructure activity will be active once a glitch in DRGR is corrected to move in \$100,000.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-C-LM-2-E2</b>
<b>Activity Title:</b>	<b>Mercy Park LM-2-E2</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.2E

**Projected Start Date:**

12/01/2017

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R2-R3 Infrastructure Extended

**Projected End Date:**

12/28/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$11,069.33
<b>Total Budget</b>	\$0.00	\$11,069.33
<b>Total Obligated</b>	\$0.00	\$11,069.33
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Joplin	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The park is substantial completed with trails, a pond and fountains, shelters and a restroom. This is a passive park. Seeding the meadow area with native wildflower seeds will occur during this winter and a punch list will be completed that identifies stressed or dead trees to be replaced.

**Location Description:**

Southeast corner of 26th and McClelland.

**Activity Progress Narrative:**

No further activity is needed at Mercy Park. The balance of funds will be moved to infrastructure improvements through a minor amendment.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-F-LM-2-E2</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center (Phase I)</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.2E

**Projected Start Date:**

12/01/2014

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R2-R3 Infrastructure Extended

**Projected End Date:**

12/28/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

Overall	Jan 1 thru Mar 31, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$333,384.04
<b>Total Budget</b>	\$0.00	\$333,384.04
<b>Total Obligated</b>	\$333,384.04	\$333,384.04
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$183,036.13	\$183,036.13
City of Joplin	\$183,036.13	\$183,036.13
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of a building and parking lot to accomdate an Advanced Training and Technology Center that will advance skills in advanced manufacturing, welding, culinary and other venues for predominately LMI individuals were are unemployed or underemployed to strengthen job opportunities since the disaster. Labor Standards compliance is still underway prior to final payment for the rehabilitation.

**Location Description:**

500 E 4th Street

**Activity Progress Narrative:**

Bids for final repairs to the roof of the Advanced Training and Technology Building were let during this quarter.. Once completed reimbursement will be made and final retainage released.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR-2013-01.3 / R4-R5 Infrastructure

**Grantee Activity Number:** 01-B-LM-3

**Activity Title:** Sanitary Sewer LM-3

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

DR-2013-01.3

**Projected Start Date:**

11/16/2015

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Infrastructure

**Projected End Date:**

11/16/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2018**

N/A

**To Date**

\$3,807,056.94

**Total Budget**

\$0.00

\$3,807,056.94

**Total Obligated**

\$0.00

\$3,807,056.94

**Total Funds Drawdown**

\$0.00

\$3,807,056.94

**Program Funds Drawdown**

\$0.00

\$3,807,056.94



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,807,056.94
City of Joplin	\$0.00	\$3,807,056.94
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Continued repair and/or replacement to sanitary sewer system in tornado zone (Renovation #4 and #5).

**Location Description:**

LMI area within the tornado affected area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	92018	92018/40000

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>01-B-UN-3</b>
<b>Activity Title:</b>	<b>Sanitary Sewer UN-3</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

DR-2013-01.3

**Projected Start Date:**

11/16/2015

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Infrastructure

**Projected End Date:**

11/16/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,688,096.51
<b>Total Budget</b>	\$0.00	\$4,688,096.51
<b>Total Obligated</b>	\$0.00	\$4,688,096.51
<b>Total Funds Drawdown</b>	\$0.00	\$4,688,096.51
<b>Program Funds Drawdown</b>	\$0.00	\$4,688,096.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,688,096.51
City of Joplin	\$0.00	\$4,688,096.51
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Continued repair and/or replacement of sanitary sewer in tornado area, including work to teh Banker's Addition Interceptor, West 12th-Harmony Heights Interceptor and Eastmorland Interceptor.

**Location Description:**

Those portions of the tornado affected area that are not part of the LMI area. These areas are classified as urgent need.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear feet of Public</b>	28903	28903/25000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-G-LM-3</b>
<b>Activity Title:</b>	<b>Community Clinic of Joplin</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.3

**Projected Start Date:**

11/16/2015

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Infrastructure

**Projected End Date:**

11/16/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$164,987.39
<b>Total Budget</b>	\$0.00	\$164,987.39
<b>Total Obligated</b>	\$0.00	\$164,987.39
<b>Total Funds Drawdown</b>	\$0.00	\$164,987.39
<b>Program Funds Drawdown</b>	\$0.00	\$164,987.39
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$164,987.39
City of Joplin	\$0.00	\$164,987.39
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Community Clinic serves the uninsured in the area. After the tornado, it served many more individuals and served to provide prescriptions for those who lost their medications during the event. Additionally, they served as a triage area. As a result, the wear and tear on their facility was significant and rehabilitation and repairs are needed to continue to serve this low-income population.

**Location Description:**

Located within the City of Joplin.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: DR-2013-01.3E / R4-R5 Infrastructure Extended**

**Grantee Activity Number: 01-B-LM-3-E**

**Activity Title: Sanitary Sewer LM-3-E**

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

DR-2013-01.3E

**Project Title:**

R4-R5 Infrastructure Extended

**Projected Start Date:**

11/16/2015

**Projected End Date:**

11/15/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2018

N/A

### To Date

\$457,843.06

**Total Budget**

(\$200,000.00)

\$457,843.06

**Total Obligated**

\$457,843.06

\$457,843.06

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$127,427.91

\$127,427.91

City of Joplin

\$127,427.91

\$127,427.91



<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Continued repair and/or replacement to sanitary sewer system in tornado zone. All associated sanitary sewer projects have either been constructed or are in final construction phase.

**Location Description:**

Repairs to sanitary sewer system in LMI area of the tornado zone.

**Activity Progress Narrative:**

The sanitary sewer work in the Low/Moderate Income Area is complete and retainage will be released.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>01-B-UN-3-E</b>
<b>Activity Title:</b>	<b>Sanitary Sewer UN-3-E</b>

**Activity Category:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
DR-2013-01.3E

**Projected Start Date:**  
11/16/2015

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
R4-R5 Infrastructure Extended

**Projected End Date:**  
11/16/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$454,542.49
<b>Total Budget</b>	\$200,000.00	\$454,542.49
<b>Total Obligated</b>	\$454,542.49	\$454,542.49
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$398,777.25	\$398,777.25
City of Joplin	\$398,777.25	\$398,777.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Continued repair and/or replacement of sanitary sewer in tornado area, including work to the Banker's Addition Interceptor, West 12th-Harmony Heights Interceptor and Eastmorland Interceptor.

**Location Description:**

That portion of the tornado affected service area that does qualify as LMI.

**Activity Progress Narrative:**

The remaining sanitary sewer interceptor project is nearing completion and retainage will be released next quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-G-LM-3-E</b>
<b>Activity Title:</b>	<b>Community Clinic of Joplin-E</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Activity Status:**

Under Way

**Project Number:**

DR-2013-01.3E

**Project Title:**

R4-R5 Infrastructure Extended

**Projected Start Date:**

11/16/2015

**Projected End Date:**

11/16/2018

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$76,012.61
<b>Total Budget</b>	\$0.00	\$76,012.61
<b>Total Obligated</b>	\$76,012.61	\$76,012.61
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,305.00	\$1,305.00
City of Joplin	\$1,305.00	\$1,305.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Community Clinic serves the uninsured in the area. After the tornado, it served many more individuals and served to provide prescriptions for those who lost their medications during the event. Additionally, they served as a triage area. As a result, the wear and tear on their facility was significant and rehabilitation and repairs are needed to continue to serve this low-income population.

**Location Description:**

City of Joplin

**Activity Progress Narrative:**

The rehabilitation project is complete. The City is working with the Community Clinic to collect LMI data of the clients served.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR-2013-01.4 / R6 Infrastructure

<b>Grantee Activity Number:</b>	<b>01-A-LM-4</b>
<b>Activity Title:</b>	<b>Street Improvements LM 4</b>

### Activity Category:

Construction/reconstruction of streets

### Project Number:

DR-2013-01.4

### Projected Start Date:

01/15/2016

### Benefit Type:

Area ( )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

R6 Infrastructure

### Projected End Date:

01/15/2018

### Completed Activity Actual End Date:

### Responsible Organization:

City of Joplin

## Overall

	Jan 1 thru Mar 31, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$373,981.83
<b>Total Budget</b>	\$0.00	\$373,981.83
<b>Total Obligated</b>	\$0.00	\$373,981.83
<b>Total Funds Drawdown</b>	\$0.00	\$373,981.83
<b>Program Funds Drawdown</b>	\$0.00	\$373,981.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$373,981.83
City of Joplin	\$0.00	\$373,981.83



<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Three engineering consultant teams continue to determine right-of-way needs and design infrastructure projects in the LMI area of the tornado area. Proposed repair/replacement includes streets, curb and gutter, sidewalks, storm sewer and amenities.

**Location Description:**

LMI area within the tornado affected area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>01-A-UN-4</b>
<b>Activity Title:</b>	<b>Street Improvements UN-4</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.4

**Project Title:**  
R6 Infrastructure

**Projected Start Date:**  
01/15/2016

**Projected End Date:**  
01/15/2018

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$54,953.17
<b>Total Budget</b>	\$0.00	\$54,953.17
<b>Total Obligated</b>	\$0.00	\$54,953.17
<b>Total Funds Drawdown</b>	\$0.00	\$54,953.17
<b>Program Funds Drawdown</b>	\$0.00	\$54,953.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$54,953.17
City of Joplin	\$0.00	\$54,953.17
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair/replacement of streets, sidewalks, curb and gutter, storm water and amenities.

**Location Description:**

Those portions of the tornado area that do not qualify as LMI areas but need the repair and reconstruction of the infrastructure

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-A-UN-4.1</b>
<b>Activity Title:</b>	<b>20th/Main Street Improvements</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.4

**Project Title:**  
R6 Infrastructure

**Projected Start Date:**  
01/15/2016

**Projected End Date:**  
01/15/2018

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,100,000.00
<b>Total Budget</b>	\$0.00	\$3,100,000.00
<b>Total Obligated</b>	\$0.00	\$3,100,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,100,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,100,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,100,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide street improvements that include the repair and reconstruction of paving, curb and gutter and sidewalk as well as amenities i.e. tree plantings, benches, street lighting, etc. These streets serve as the most used ways through the recovery area.

**Location Description:**

20th Street from Main Street to Rangeline Road. Main Street from 15th Street to 32nd Street.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Linear miles of Public</b>	0	0/4



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-E-LM-4</b>
<b>Activity Title:</b>	<b>Early Childhood Center LM-4</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.4

**Projected Start Date:**

01/15/2016

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R6 Infrastructure

**Projected End Date:**

01/15/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

Overall	Jan 1 thru Mar 31, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,055,895.12
<b>Total Budget</b>	\$0.00	\$4,055,895.12
<b>Total Obligated</b>	\$0.00	\$4,055,895.12
<b>Total Funds Drawdown</b>	\$0.00	\$4,055,895.12
<b>Program Funds Drawdown</b>	\$0.00	\$4,055,895.12
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,055,895.12
City of Joplin	\$0.00	\$4,055,895.12
Joplin School District	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

For many years, Joplin’s demand for high-quality child care and preschool education has exceeded the supply. The Joplin community has always struggled to successfully meet the needs of its youngest and most vulnerable children with not having enough early childhood space.

Since th 2011 disaster, this situation has become exponentially worse. It has been estimated that Joplin lost over half of its’ daycare/early childhood education slots. In fact, due to the critical shortage, parents report they must seek childcare in other, neighboring communities. In order for families to continue working, they are in dire need of daycare services, and the availability of high quality daycare has reached crisis proportions.

Assistance will be provided for the construction of an early childhood education facility.

**Location Description:**

In the tornado area, on land donated by Mercy Hospital.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR-2013-01.4E / R6 Infrastructure Extended

**Grantee Activity Number:** 01-E-LM-4-E

**Activity Title:** Early Childhood Center-LM-4-E

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.4E

**Projected Start Date:**

01/15/2016

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R6 Infrastructure Extended

**Projected End Date:**

01/01/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2018**

N/A

**To Date**

\$944,104.88

**Total Budget**

\$0.00

\$944,104.88

**Total Obligated**

\$944,104.88

\$944,104.88

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00





<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$391,478.03	\$391,478.03
City of Joplin	\$391,478.03	\$391,478.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

For many years, Joplin's demand for high-quality child care and preschool education has exceeded the supply. The Joplin community has always struggled to successfully meet the needs of its youngest and most vulnerable children with not having enough early childhood space.

Since the 2011 disaster, this situation has become exponentially worse. It has been estimated that Joplin lost over half of its' daycare/early childhood education slots. In fact, due to the critical shortage, parents report they must seek childcare in other, neighboring communities. In order for families to continue working, they are in dire need of daycare services, and the availability of high quality daycare has reached crisis proportions.

Assistance will be provided by the City's CDBG-DR and the State's CDBG-DR programs for the construction of an early childhood education facility

### Location Description:

Southeast corner of 27th and McClelland

### Activity Progress Narrative:

Early Childhood Center construction was substantially complete during this quarter. Outstanding change orders are being reviewed for payment. Retainage will be paid during the second quarter.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

#### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: DR-2013-01.5 / R7 Infrastructure**



<b>Grantee Activity Number:</b>	<b>01-a-lm-5.1</b>
<b>Activity Title:</b>	<b>Street Improvements LM 5</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.5

**Project Title:**  
R7 Infrastructure

**Projected Start Date:**  
08/26/2016

**Projected End Date:**  
08/26/2018

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,264,805.00
<b>Total Budget</b>	\$0.00	\$7,264,805.00
<b>Total Obligated</b>	\$0.00	\$7,264,805.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,581,005.13
<b>Program Funds Drawdown</b>	\$0.00	\$3,581,005.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,697,312.05	\$6,278,317.18
City of Joplin	\$2,697,312.05	\$6,278,317.18
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repairs to the worst damaged streets, curb and gutter, sidewalks and storm sewer.

**Location Description:**

LMI area within the recovery area.

**Activity Progress Narrative:**

Infrastructure repair and replacement continued to ramp up during this quarter. Construction contracts were awarded for two additional low/moderate income areas within the recovery zone: an area bounded by McClelland and Jackson Avenues, 22nd and 26th Streets and an area bounded by Main Street and Indiana Avenue and 20th and 26th Streets. Improvements include street resurfacing, curb and gutter repair/replacement, sidewalks and storm sewer improvements. Additionally, a storm water project was awarded on Mohaska Avenue.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-a-un-5.1</b>
<b>Activity Title:</b>	<b>Street Improvements UN 5</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.5

**Project Title:**  
R7 Infrastructure

**Projected Start Date:**  
08/26/2016

**Projected End Date:**  
08/26/2018

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,843,204.00
<b>Total Budget</b>	\$0.00	\$4,843,204.00
<b>Total Obligated</b>	\$0.00	\$4,843,204.00
<b>Total Funds Drawdown</b>	\$0.00	\$692,466.61
<b>Program Funds Drawdown</b>	\$0.00	\$692,466.61
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,091,320.09	\$1,783,786.70
City of Joplin	\$1,091,320.09	\$1,783,786.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and reconstruction of the most damaged streets, curb and gutter, sidewalk and storm water.

**Location Description:**

That part of the recovery area that does not have an LMI benefit.

**Activity Progress Narrative:**

Non-LMI areas within the recovery zone received street, curb and gutter, sidewalk and storm sewer repairs/replacements during this quarter. Work continues and an additional non-LMI area in need to repairs went to bid during this quarter..

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-A-UN-5.2</b>
<b>Activity Title:</b>	<b>20th/Main Street Improvements</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.5

**Projected Start Date:**  
08/26/2016

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
R7 Infrastructure

**Projected End Date:**  
08/26/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2018	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$9,883,335.00
<b>Total Budget</b>	\$0.00	\$9,883,335.00
<b>Total Obligated</b>	\$0.00	\$9,883,335.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,932,617.92
<b>Program Funds Drawdown</b>	\$0.00	\$1,932,617.92
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,636,316.73	\$6,568,934.65
City of Joplin	\$4,636,316.73	\$6,568,934.65
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide street improvements that include the repair and reconstruction of paving, curb and gutter and sidewalk as well as amenities i.e. tree plantings, benches, street lighting, etc. These streets serve as the most used ways through the recovery area.

**Location Description:**

20th Street from Main Street to Range Line Road. Main Street from 15th Street to 32nd Street. These streets are arterials that run directly through the recovery area.

**Activity Progress Narrative:**

Main Street improvements are substantially complete. Amenities (planters, benches and trash cans) have been ordered and will be installed during the second quarter. Twentieth Street remained under construction during this quarter. Completion of the two mile stretch is scheduled for Summer, 2018.

**Accomplishments Performance Measures**

This Report Period	Cumulative Actual Total / Expected
Total	Total



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

### Project # / Title: DR-2013-01.6 / R8 Infrastructure

**Grantee Activity Number:** 01-A-LM-6.1

**Activity Title:** Street Improvements LM-5

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01.6

**Projected Start Date:**

03/15/2017

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R8 Infrastructure

**Projected End Date:**

03/15/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

#### Overall

**Total Projected Budget from All Sources**

#### Jan 1 thru Mar 31, 2018

N/A

#### To Date

\$20,367,621.00

**Total Budget**

\$0.00

\$20,367,621.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00



<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Joplin	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair of streets, sidewalks, curb and gutter and storm sewer based on high rankings.

**Location Description:**

The LMI area within the recovery zone.

**Activity Progress Narrative:**

Several areas have been recently awarded and more will be bid during the second quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: DR-2013-01.7 / R9 Infrastructure**

**Grantee Activity Number: 01-A-LM-7**  
**Activity Title: Street Improvements LM-7**

**Activity Category:** \_\_\_\_\_ **Activity Status:** \_\_\_\_\_





Construction/reconstruction of streets

Planned

**Project Number:**

DR-2013-01.7

**Project Title:**

R9 Infrastructure

**Projected Start Date:**

11/01/2017

**Projected End Date:**

09/02/2019

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Joplin

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2018**

N/A

**To Date**

\$2,950,960.00

**Total Budget**

\$0.00

\$2,950,960.00

**Total Obligated**

\$0.00

\$2,950,960.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

    City of Joplin

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Repair or replacement of curb and gutter, sidewalk, sstorm sewer and streets.

**Location Description:**

Completion of street, sidewalk, curb and gutter and storm water repair/improvements in the LMI portion of the disaster area.

**Activity Progress Narrative:**

New LMI areas have bid and will be active during second quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-A-UN-7</b>
<b>Activity Title:</b>	<b>Street Improvements UN-7</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Planned

**Project Number:**  
DR-2013-01.7

**Project Title:**  
R9 Infrastructure

**Projected Start Date:**  
11/01/2017

**Projected End Date:**  
09/02/2019

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,250,000.00
<b>Total Budget</b>	\$0.00	\$6,250,000.00
<b>Total Obligated</b>	\$0.00	\$6,250,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Joplin	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

New non-LMI areas have bid and will be active during second quarter.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: DR-2013-02.3 / R4-R5 Public Service Activities

**Grantee Activity Number:** 02-B-LM-3

**Activity Title:** Juvenile Detention Center

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

DR-2013-02.3

**Project Title:**

R4-R5 Public Service Activities

**Projected Start Date:**

11/16/2015

**Projected End Date:**

11/16/2017

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2018

N/A

### To Date

\$184,063.17

**Total Budget**

\$0.00

\$184,063.17

**Total Obligated**

\$0.00

\$184,063.17

**Total Funds Drawdown**

\$0.00

\$184,063.17

**Program Funds Drawdown**

\$0.00

\$184,063.17

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$184,063.17

**Most Impacted and Distressed Expended**

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

**Activity Description:**

As a result of the May 2011 tornado, the Jasper County Juvenile Detention Center has recorded an increased intake of offenders from the Juvenile Circuit Court system and documented a need for more juvenile interventions. Not only is there an increased number of offenders cycling through the justice system, but as a result, utilization of a new approach for these juveniles is much needed.

The Juvenile Detention Center proposes the implementation of a multi-disciplinary approach to creating interventions that are individualized and less punitive, rather than locking the juvenile offender in a detention cell. The Jasper County Juvenile Court intends to implement more interventions to better serve the disaster affected Joplin juveniles and their families. With the additional funding, the Center plans to hire two paraprofessional teacher's aides and one qualified mental health professional to provide evaluations and increase programming needs.

**Location Description:**

Juvenile Detention Center - Joplin

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	66/0	0/120	66/160	100.00
# of Cases closed	0	0	0	0/0	0/120	0/160	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	89/0	0/120	91/160	97.80

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>02-C-LM-3</b>
<b>Activity Title:</b>	<b>Ozark Mental Health</b>

**Activity Category:**

Public services

**Project Number:**

DR-2013-02.3

**Projected Start Date:**

11/16/2015

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Public Service Activities

**Projected End Date:**

11/16/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$110,000.00
<b>Total Budget</b>	\$0.00	\$110,000.00
<b>Total Obligated</b>	\$0.00	\$110,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$110,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$110,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$110,511.25
City of Joplin	\$0.00	\$110,511.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The Ozark Center will provide in-patient and out-patient mental health services to Joplin children and adults within the LMI population who suffer from conditions related to the May 2011 tornado. Services will be provided to both uninsured and underinsured LMI individuals to help combat conditions related to trauma as a result of the tornado, some of which include post-traumatic stress disorder, anxiety disorders, depression, and substance abuse. Approximately 70% of the Ozark Center's clientele are considered LMI; of this number approximately 30% of clientele are uninsured. According to a recent study conducted by the University of Missouri, post-traumatic stress disorder (PTSD) in Joplin rose from 12.26% at 6 months post-disaster to 26.74% at 30 months post-disaster. Research results indicate that long term (multi-year) community disaster mental health monitoring, assessment, referral, and outreach services are needed following such an event. Funding will provide for increased staff capacity.

**Location Description:**

Ozark Mental Health - 1105 E 32nd, in the tornado zone.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	338/150	1/50	524/200	64.69

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: DR-2013-02.3E / R4-R5 Public Service Activities Extended

<b>Grantee Activity Number:</b>	<b>02-B-LM-3-E</b>
<b>Activity Title:</b>	<b>Juvenile Detention Center-LM-3-E</b>

### Activity Category:

Public services

### Project Number:

DR-2013-02.3E

### Projected Start Date:

12/01/2015

### Benefit Type:

Direct ( Person )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

R4-R5 Public Service Activities Extended

### Projected End Date:

11/15/2018

### Completed Activity Actual End Date:

### Responsible Organization:

City of Joplin

## Overall

	Jan 1 thru Mar 31, 2018	To Date
Total Projected Budget from All Sources	N/A	\$165,936.83
Total Budget	\$0.00	\$165,936.83
Total Obligated	\$165,936.83	\$165,936.83
Total Funds Drawdown	\$0.00	\$0.00



<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$38,219.88	\$38,219.88
City of Joplin	\$38,219.88	\$38,219.88
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

As a result of the May 2011 tornado, the Jasper County Juvenile Detention Center has recorded an increased intake of offenders from the Juvenile Circuit Court system and documented a need for more juvenile interventions. Not only is there an increased number of offenders cycling through the justice system, but as a result, utilization of a new approach for these juveniles is much needed.

The Juvenile Detention Center proposes the implementation of a multi-disciplinary approach to creating interventions that are individualized and less punitive, rather than locking the juvenile offender in a detention cell. The Jasper County Juvenile Court intends to implement more interventions to better serve the disaster affected Joplin juveniles and their families. With the additional funding, the Center plans to hire two paraprofessional teacher's aides and one qualified mental health professional to provide

### Location Description:

Juvenile Detention Center, Joplin, MO.

### Activity Progress Narrative:

Juvenile Detention Center continues to provide services to youth affected by the disaster.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

#### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources





**Project # / Title: DR-2013-02.4 / R7 Public Service Activities**

<b>Grantee Activity Number:</b>	<b>02-D-LM-5</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center (Phase 2)</b>

**Activity Category:**

Public services

**Project Number:**

DR-2013-02.4

**Projected Start Date:**

08/26/2016

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R7 Public Service Activities

**Projected End Date:**

08/26/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,600,000.00
<b>Total Budget</b>	\$0.00	\$2,600,000.00
<b>Total Obligated</b>	\$0.00	\$2,600,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,146,918.87
<b>Program Funds Drawdown</b>	\$0.00	\$2,146,918.87
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$105,774.80	\$2,252,693.67
City of Joplin	\$105,774.80	\$2,252,693.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide training opportunities to the unemployed, the under employed and other low and moderate income clientele to improve their skills to obtain a higher liveable wage and provide needed trained workers for businesses after the tornado. This phase will provide for the necessary equipment for the training programs.

**Location Description:**

An acquired building that has been renovated to accommodate equipment for welding, advanced welding, advanced manufacturing, computer skills, culinary and other.

**Activity Progress Narrative:**

The vast majority of equipment for the Advanced Technology and Training Center had arrived and was assembled. Some pieces remain on back order.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		0/0	
# of Businesses	0		0/0	
# of Non-business Organizations	0		0/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/400	0/600	0/1000	0
# of Cases closed	0	0	0	0/240	0/360	0/750	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title:** DR-2013-05.5 / R7 Planning

**Grantee Activity Number:** 05-A-5

**Activity Title:** Planning

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

DR-2013-05.5

**Project Title:**

R7 Planning

**Projected Start Date:**

08/26/2016

**Projected End Date:**

08/26/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**



**National Objective:**

N/A

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$940,000.00
<b>Total Budget</b>	\$0.00	\$940,000.00
<b>Total Obligated</b>	\$0.00	\$940,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$107,824.50
<b>Program Funds Drawdown</b>	\$0.00	\$107,824.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$94,210.00	\$202,034.50
City of Joplin	\$94,210.00	\$202,034.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Long-range planning to determine if needs are being met and determine activities to be obligated in last two action plans.

**Location Description:**

Recovery Area

**Activity Progress Narrative:**

Revisiting the Capital Plan approved in 2015 as grant activity is reaching an end date.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
Activity funds eligible for DREF	0	0/0
# of Plans or Planning Products	0	0/3
# of community engagement	0	0/3

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title:** DR-2013-06.5 / R7 Admin

**Grantee Activity Number:** 06-b-5

**Activity Title:** Consultant Admin 5

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

DR-2013-06.5

**Project Title:**

R7 Admin

**Projected Start Date:**

08/26/2016

**Projected End Date:**

08/26/2018

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Joplin

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2018**

**To Date**

N/A

\$1,430,000.00

**Total Budget**

\$0.00

\$1,430,000.00

**Total Obligated**

\$0.00

\$1,430,000.00

**Total Funds Drawdown**

\$0.00

\$1,201,429.06

**Program Funds Drawdown**

\$0.00

\$1,201,429.06

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$62,806.78

\$1,258,482.25

    City of Joplin

\$62,806.78

\$1,258,482.25

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Overall Administration

**Location Description:**



Recovery area

### Activity Progress Narrative:

Consulting administrators' general administration of the grant.

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title:** DR-2013-06.6 / R8 Admin

**Grantee Activity Number:** 06-A-6

**Activity Title:** City Admin

**Activity Category:**

Administration

**Project Number:**

DR-2013-06.6

**Projected Start Date:**

03/15/2017

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

R8 Admin

**Projected End Date:**

03/15/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin



<b>Overall</b>	<b>Jan 1 thru Mar 31, 2018</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$392,050.00
<b>Total Budget</b>	\$0.00	\$392,050.00
<b>Total Obligated</b>	\$0.00	\$392,050.00
<b>Total Funds Drawdown</b>	\$0.00	\$117,947.54
<b>Program Funds Drawdown</b>	\$0.00	\$117,947.54
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$24,046.27	\$141,993.81
City of Joplin	\$24,046.27	\$141,993.81
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administration of the grant.

**Location Description:**

**Activity Progress Narrative:**

City's general administration of the grant.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	1

