

# Grantee: Joplin, MO

## Grant: B-13-MS-29-0001

### January 1, 2020 thru March 31, 2020 Performance

---

<b>Grant Number:</b> B-13-MS-29-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Joplin, MO	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$113,276,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> Patricia Heagel
<b>LOCCS Authorized Amount:</b> \$113,276,000.00	<b>Estimated PI/RL Funds:</b> \$10.00	
<b>Total Budget:</b> \$113,276,010.00		

### Disasters:

#### Declaration Number

FEMA-1980-MO  
FEMA-4012-MO  
FEMA-1961-MO

### Narratives

#### Disaster Damage:

On Sunday, May 22, 2011, a catastrophic (EF-5) tornado struck the City of Joplin, Jasper County, and Newton County in southwest Missouri in the late afternoon. With winds in excess of 200 miles per hour (mph), the ¾-mile-wide tornado cut a 6-mile path of destruction through central Joplin. The tornado caused 161 fatalities and approximately 1,371 injuries as of May 27, 2011, making it the single deadliest U.S. tornado since 1947. Thousands of structures were destroyed or damaged, from single family homes to apartment buildings to large retail and public buildings, including St. John's Regional Medical Center, the Home Depot, and Wal-Mart.

The tornado caused severe damage to the City's housing, business, infrastructure, and public service sectors. The devastation caused by the tornado emphasizes the need for a thoughtful and comprehensive long-term recovery process. This Action Plan was developed after soliciting considerable input from affected communities and stakeholder groups beginning immediately after the disaster with the Citizens Advisory Recovery Team (CART) Plan and Comprehensive Plan 2012 and ultimately concluding with the City of Joplin's Capital Plan.

#### Recovery Needs:

An initial CDBG-DR grant that was received addresses the loss of significant number of housing units and the activities intended to meet the need for additional housing.

An assessment was completed to determine damage done to infrastructure systems. Rankings from 1-5 were applied with a ranking of 5 being the most heavily damaged. As a result, it was determined that 412,000 linear feet of sanitary sewer was damaged, 334 storm inlets were damaged, 329,190 linear feet of repairs needed to streets, 182,000 linear feet of curb and gutter was damaged, 119,160 linear feet of sidewalks were damaged and 554 ADA ramps need to be replaced, repaired or added.

In addition, an opportunity to provide open space in an LMI neighborhood on land where the former damaged St. John's Regional Center stood, availed itself in the development of an 18 acre passive park. While the school district quickly replaced many of the school buildings that were destroyed, the early childhood education program needed to be moved out of FEMA trailers. Half day daycare will be added in a new building since many of the daycare slots were not replaced after the tornado.

553 businesses were destroyed or severely damaged by the storm. Between 4,500 and 5,000 employees were affected. While businesses have rebuilt, there remains a need to employ the unemployed and upgrading the skill sets of the underemployed. There is a need to fill gaps in the area's workforce, provide better-skilled workers to existing and new companies and enable local residents, particularly those with low to moderate incomes, to advance their skills and consequently, the standard of living.

With 161 dead and nearly 1400 injured, it is expected that one-third to one-half of the post-tornado population will experience short and long-term mental health issues. Additional services in the community are needed to address the increased needs.

### Overall

**Total Projected Budget from All Sources**

### This Report Period

N/A

### To Date

\$113,276,000.00



<b>Total Budget</b>	(\$316,950.64)	\$113,276,000.00
<b>Total Obligated</b>	(\$316,950.64)	\$112,959,049.36
<b>Total Funds Drawdown</b>	\$0.00	\$106,747,312.94
<b>Program Funds Drawdown</b>	\$0.00	\$106,747,137.89
<b>Program Income Drawdown</b>	\$0.00	\$175.05
<b>Program Income Received</b>	\$0.00	\$185.05
<b>Total Funds Expended</b>	\$487,248.30	\$109,562,048.35
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Actual</b>
<b>Overall Benefit Percentage (Projected)</b>		64.25%
<b>Overall Benefit Percentage (Actual)</b>		63.99%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$16,991,400.00	\$3,313,719.08
<b>Limit on Admin/Planning</b>	\$22,655,200.00	\$8,252,175.21
<b>Limit on Admin</b>	\$5,663,800.00	\$5,078,263.26
<b>Most Impacted and Distressed Threshold (Projected)</b>	\$107,612,200.00	\$0.00

## Overall Progress Narrative:

A majority of funding in this grant has concentrated on the public infrastructure needs in the recovery area. We continue to balance the amount of work that is needed with the amount of funds available as this grant and our previously received CDBG-DR grant draw near to a close. It is expected that the last infrastructure activity may be completed by October, 2020. The City continues to ensure all documentation for all the activities are in order. Accomplishments and systematic close out on HUD's electronic reporting system, DRGR will be ongoing for the rest of this program year.

A review of the Disaster Resiliency Plan by a committee of community stakeholders was postponed due to the Coronavirus Pandemic and will occur during the second and third quarters of 2020.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DR-2013-01, R1 Infrastructure	\$0.00	\$7,865,899.77	\$7,865,899.77
DR-2013-01.2, R2-R3 Infrastructure	\$0.00	\$18,293,256.87	\$18,293,071.82
DR-2013-01.2(1st Ext.), R2-R3 Infrastructure (1st Ext.)	\$0.00	\$1,357,289.76	\$1,357,289.76
DR-2013-01.2E, R2-R3 Infrastructure Extended	\$0.00	\$444,453.37	\$444,453.37
DR-2013-01.3, R4-R5 Infrastructure	\$0.00	\$8,660,140.84	\$8,660,140.84
DR-2013-01.3-E2, R4-R5 Infrastructure Extended 2	\$0.00	\$150,066.14	\$136,554.39
DR-2013-01.3E, R4-R5 Infrastructure Extended	\$0.00	\$847,624.56	\$847,624.56
DR-2013-01.4, R6 Infrastructure	\$0.00	\$7,584,830.12	\$7,584,830.12
DR-2013-01.4E, R6 Infrastructure Extended	\$0.00	\$944,104.88	\$944,104.88
DR-2013-01.5, R7 Infrastructure	\$0.00	\$19,201,894.96	\$19,201,884.96
DR-2013-01.5 (Ext), R7 Infrastructure (Ext)	\$0.00	\$3,729,581.52	\$3,032,980.04
DR-2013-01.6, R8 Infrastructure	\$0.00	\$11,140,678.89	\$10,056,871.46
DR-2013-01.6E, R8 Infrastructure Extended	\$0.00	\$12,218,819.91	\$8,528,545.18
DR-2013-01.7, R9 Infrastructure	\$0.00	\$6,858,755.63	\$6,858,755.63
DR-2013-01.7 Extended, R9 Infrastructure Extended	\$0.00	\$2,194,225.62	\$1,368,236.82
DR-2013-02, R1 Public Service Activities	\$0.00	\$329,230.23	\$329,230.23
DR-2013-02.3, R4-R5 Public Service Activities	\$0.00	\$294,063.17	\$294,063.17
DR-2013-02.3E, R4-R5 Public Service Activities Extended	\$0.00	\$150,931.49	\$150,931.49
DR-2013-02.4, R7 Public Service Activities	\$0.00	\$2,397,843.02	\$2,397,843.02
DR-2013-02.5, R8 Public Service Activities	\$0.00	\$105,500.00	\$105,500.00
DR-2013-02.6, R9 Public Service	\$0.00	\$18,297.04	\$18,297.04
DR-2013-02.6 Extended, R9 Public Service Extended	\$0.00	\$29,681.71	\$17,854.13
DR-2013-05.2, R2-R3 Planning	\$0.00	\$2,228,000.00	\$2,228,000.00
DR-2013-05.4, R6 Planning	\$0.00	\$460,470.00	\$460,470.00
DR-2013-05.5, R7 Planning	\$0.00	\$202,034.50	\$202,034.50
DR-2013-05.6, R8 Planning	\$0.00	\$125,000.00	\$125,000.00
DR-2013-05.7, R9 Planning	\$0.00	\$7,834.87	\$7,834.87
DR-2013-05.7E, R9 Planning Extended	\$0.00	\$192,165.13	\$150,572.58
DR-2013-06, R1 Admin	\$0.00	\$429,756.00	\$429,756.00
DR-2013-06.2, R2-R3 Admin	\$0.00	\$1,468,000.00	\$1,468,000.00
DR-2013-06.4, R6 Admin	\$0.00	\$539,530.00	\$539,530.00
DR-2013-06.5, R7 Admin	\$0.00	\$1,430,000.00	\$1,430,000.00
DR-2013-06.6, R8 Admin	\$0.00	\$716,456.46	\$716,456.46
DR-2013-06.6E, R8 Admin Extended	\$0.00	\$275,593.54	\$275,593.54
DR-201306.7, R9 Admin	\$0.00	\$0.00	\$0.00
DR-201306.7E, R9 Admin Extended	\$0.00	\$384,000.00	\$218,927.26



## Activities

**Project # / DR-2013-01 / R1 Infrastructure**

**Grantee Activity Number: 01-A-LM-1**  
**Activity Title: Street Improvements LM-1**

**Activity Category:**  
 Construction/reconstruction of streets

**Project Number:**  
 DR-2013-01

**Projected Start Date:**  
 01/22/2014

**Benefit Type:**  
 Area ( )

**National Objective:**  
 Low/Mod

**Activity Status:**  
 Completed

**Project Title:**  
 R1 Infrastructure

**Projected End Date:**  
 01/22/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**  
 City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,776,425.68
<b>Total Budget</b>	\$0.00	\$1,776,425.68
<b>Total Obligated</b>	\$0.00	\$1,776,425.68
<b>Total Funds Drawdown</b>	\$0.00	\$1,776,425.68
<b>Program Funds Drawdown</b>	\$0.00	\$1,776,425.68
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,776,425.68
City of Joplin	\$0.00	\$1,776,425.68
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.2	01-A-LM-2	Street Improvements LM-2	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.2(1st Ext.)	01-A-LM-2-E	Street Improvements LM-2-E	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.2E	01-A-LM-2-E2	Street Improvements LM-2-E-2	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.3E	01-A-LM-3-E	Street Improvements LM Continued	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.3-E2	01-A-LM-3-E2	Street Improvements LM	General Account



Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.3-E2	01-A-LM-3-E2	Con't 2	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.4	01-A-LM-4	Street Improvements LM 4	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.6	01-A-LM-6.1	Street Improvements LM-5	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.7	01-A-LM-7	Street Improvements LM-7	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.5	01-a-lm-5.1	Street Improvements LM 5	General Account
City of Joplin	Rehabilitation/reconstruction of a public improvement	DR-2013-01.5 (Ext)	01-a-lm-5.1 (Ext)	Street Improvements LM 5 (Ext)	General Account

**Activity Description:**

Design costs for future street improvements. Proposed Accomplishments and Proposed Beneficiary data is not available at this time. As design work continues and this information becomes available, it will be added to the Activity. This activity will cover the portion of expenses related to meeting the Low to Moderate Income National Objective.

**Location Description:**

That portion of the tornado zone that qualifies as a LMI area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-A-UN-1</b>
<b>Activity Title:</b>	<b>Street Improvements UN-1</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Completed

**Project Number:**  
DR-2013-01

**Project Title:**  
R1 Infrastructure

**Projected Start Date:**  
01/22/2014

**Projected End Date:**  
01/22/2016

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$997,065.48
<b>Total Budget</b>	\$0.00	\$997,065.48
<b>Total Obligated</b>	\$0.00	\$997,065.48
<b>Total Funds Drawdown</b>	\$0.00	\$997,065.48
<b>Program Funds Drawdown</b>	\$0.00	\$997,065.48
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$997,065.48
City of Joplin	\$0.00	\$997,065.48
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Ancillary Activities**

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.2	01-A-UN-2	Street Improvements UN-2	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.4	01-A-UN-4	Street Improvements UN-4	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.5	01-a-un-5.1	Street Improvements UN 5	General Account

**Activity Description:**

Design costs associated with street improvements. Proposed Accomplishments and Proposed Beneficiary data is not available at this time. As design work continues and this information becomes available, it will be added to the Activity. This activity covers the portion of expenses going to the Urgent Need National Objective.

**Location Description:**

That portion of the tornado zone that is not an LMI area.



**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-2013-01.2 / R2-R3 Infrastructure**

<b>Grantee Activity Number:</b>	<b>01-A-LM-2</b>
<b>Activity Title:</b>	<b>Street Improvements LM-2</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.2

**Projected Start Date:**  
12/04/2014

**Benefit Type:**  
Area ( )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
R2-R3 Infrastructure

**Projected End Date:**  
09/19/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,898,054.93
Total Budget	\$0.00	\$1,898,054.93
Total Obligated	\$0.00	\$1,898,054.93
Total Funds Drawdown	\$0.00	\$1,898,054.93
Program Funds Drawdown	\$0.00	\$1,898,054.93
Program Income Drawdown	\$0.00	\$0.00



<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,898,054.93
City of Joplin	\$0.00	\$1,898,054.93
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Design and construction costs associated with street improvements within the LMI area of the tornado zone. These improvements will include reconstructed streets, storm sewers, curb and gutter, and sidewalks. Construction of street improvements are being implemented in phases to ensure compliance with two year expenditure performance period. This activity covers the portion of expenses going to the LMI National Objective.

**Location Description:**

Continued design of the above grade infrastructure improvements identified in the LMI area within the tornado zone.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>01-A-UN-2</b>
<b>Activity Title:</b>	<b>Street Improvements UN-2</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.2

**Projected Start Date:**  
12/04/2014

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Completed

**Project Title:**  
R2-R3 Infrastructure

**Projected End Date:**  
12/04/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,485,325.40
<b>Total Budget</b>	\$0.00	\$1,485,325.40
<b>Total Obligated</b>	\$0.00	\$1,485,325.40
<b>Total Funds Drawdown</b>	\$0.00	\$1,485,325.40
<b>Program Funds Drawdown</b>	\$0.00	\$1,485,325.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,485,325.40
City of Joplin	\$0.00	\$1,485,325.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Design and beginning construction costs associated with street improvements. These improvements will include reconstructed streets, storm sewers, curb and gutter, and sidewalks. Construction of street improvements are being implemented in phases to ensure compliance with two year expenditure performance period. This activity covers the portion of expenses going to the Urgent Need National Objective.

**Location Description:**

That portion of the tornado zone not identified as an LMI area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/350000



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-F-LM-2</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center (Phase I)</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.2

**Projected Start Date:**

09/01/2015

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

R2-R3 Infrastructure

**Projected End Date:**

01/01/2018

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,595,707.03
<b>Total Budget</b>	\$0.00	\$2,595,707.03
<b>Total Obligated</b>	\$0.00	\$2,595,707.03
<b>Total Funds Drawdown</b>	\$0.00	\$2,595,707.03
<b>Program Funds Drawdown</b>	\$0.00	\$2,595,707.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,595,707.03
City of Joplin	\$0.00	\$2,595,707.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Recovery from a major natural disaster can take years or even decades. The community continues to have an ongoing need for economic development projects to stimulate the economy. A key part of the recovery is employing the unemployed and upgrading the skill sets of the underemployed. The proposed Advanced Training and Technology Center will help fill gaps in the area's workforce, provide better-skilled workers to existing and new companies, and enable local residents, particularly those with low/moderate incomes (LMI) to advance their skills and, consequently, their standard of living. This allocation will provide the means to purchase and renovate a building for the center.

This project will aggressively work with those organizations which are directly in contact with people in the Joplin community who are most at risk because of a lack of education, minimal job skills and/or minimal work experience. The proposed Center is in close proximity (within walking distance) to the greatest identified need within the City of Joplin. Three homeless shelters: the Salvation Army, Joplin Community Clinic, and the Joplin Health Department are all within walking distance from the proposed Center. These stakeholders will be used to identify the basic skills and needs of those most at risk. The Center will work with those citizens recommended by these stakeholders to enhance their basic job skills, allowing them the opportunity for employment in positions that may provide a higher income, better benefits, and more stability. Ending homelessness among military veterans will be a key component of the outreach process. Veterans groups will be included as stakeholders to advance the dialogue and promote the opportunities for training.

The Center will also be a focal point for key existing, new and emerging technology in advanced manufacturing and information systems, and provide training in these industries. It is anticipated students will come from the existing workforce and be trained at the direction of their employers, although some students may take the training on their own to improve their skills and be better positioned for advancement at their current or other



employers.

The size and construction of the proposed facility will make it suitable for a wide range of opportunities. The vacant building still offers a wide variety of educational and training “spaces” that can easily be modified to meet the needs as proposed. The program will initially target four sectors:

- Basic Job Training & Education (skills incubation)
- LMI outreach with stakeholders serving that population. LMI training in the following:
  - o Basic job soft skills
  - o Entry-level manufacturing skills, including welding and maintenance
  - o Entry-level culinary and commercial kitchen skills, cleaning, maintenance, safety
  - o Basic computer skills
  - o Basic customer service skills
  - Advanced Manufacturing, Information Technology, Culinary Services & Construction
    - o Industrial maintenance, including electronics
    - o Welding
    - o Machining (emphasis on Programmable Logic Controllers)
    - o Advanced manufacturing technology such as 3D printing basics
    - o Cooking, food preparation skills, and inventory management
    - o Catering services and management
    - o Advanced food safety
    - o Enhanced computer skills, including graphics, networking
    - o Financial management tools
    - o Cloud systems
    - Technology Based Incubation and Advanced Skills Development
      - o Missouri targeted markets: advanced manufacturing, IT, life sciences
      - o Investigate life science research associated with proposed new medical school
      - o Seek opportunities with new MSSU DNA research lab, specifically food safety testing
      - o Utilize services of Newman Innovation Center
      - o Provide tenants access to Small Business and Technical Development Center (SBTDC) services and scheduled seminars for ongoing outreach and training to clients
      - o Propose partnership with Mercy Research and Development in Springfield to encourage physicians to develop new medical devices in Joplin
      - o 3D printing devices for entrepreneurs for rapid prototyping
      - o Firms will be encouraged to provide on-going advanced training for employees to improve workforce skills
      - o Assist entrepreneurs seeking capital to fund startup or in growth stages
      - o Provide conduit to technology research and assistance utilizing existing partnership with 10 Missouri Certified Innovation Centers
      - o Provide educational programs and connectivity to MSSU, Missouri Alternative and Renewable Energy Technology (MARET) Center

Crowder College, a partner in the project, aims to enhance the skills of several thousand residents over the next 5 years. The Advanced Training and Technology Center is an investment that not only has an immediate impact, but a continued economic impact throughout Joplin’s future. Phase I of the Advanced Training & Technology Center focuses on the acquisition and renovation of the proposed facility, while a future Phase II will focus on the furniture, fixtures, and equipment.

### Location Description:

300 block of E 4th Street, Joplin.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/1

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-2013-01.2(1st Ext.) / R2-R3 Infrastructure (1st Ext.)**

**Grantee Activity Number: 01-A-LM-2-E**  
**Activity Title: Street Improvements LM-2-E**

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.2(1st Ext.)

**Project Title:**  
R2-R3 Infrastructure (1st Ext.)

**Projected Start Date:**  
12/04/2014

**Projected End Date:**  
09/19/2019

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Low/Mod

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$110,896.40
<b>Total Budget</b>	\$0.00	\$110,896.40
<b>Total Obligated</b>	\$0.00	\$110,896.40
<b>Total Funds Drawdown</b>	\$0.00	\$110,896.40
<b>Program Funds Drawdown</b>	\$0.00	\$110,896.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$110,896.40
City of Joplin	\$0.00	\$110,896.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Completion and submission of 100% design work the the infrastructure repairs in the LMI area of the disaster zone.

**Location Description:**

Infrastructure repairs to streets, curb and gutter, sidewalks and storm sewers in the LMI area within the disaster zone.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	0/4000

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / DR-2013-01.2E / R2-R3 Infrastructure Extended

<b>Grantee Activity Number:</b>	<b>01-A-LM-2-E2</b>
<b>Activity Title:</b>	<b>Street Improvements LM-2-E-2</b>

### Activity Category:

Construction/reconstruction of streets

### Project Number:

DR-2013-01.2E

### Projected Start Date:

01/16/2018

### Benefit Type:

Area ( )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

R2-R3 Infrastructure Extended

### Projected End Date:

01/16/2019

### Completed Activity Actual End Date:

### Responsible Organization:

City of Joplin

## Overall

	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$89,199.33
Total Budget	\$0.00	\$89,199.33
Total Obligated	\$0.00	\$89,199.33
Total Funds Drawdown	\$0.00	\$89,199.33



<b>Program Funds Drawdown</b>	\$0.00	\$89,199.33
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$89,199.33
City of Joplin	\$0.00	\$89,199.33
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Infrastructure repairs to streets, curb and gutter, sidewalks and storm sewers in the LMI area within the disaster zone.

**Location Description:**

That portion of the tornado zone that qualifies as a LMI area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 01-F-LM-2-E2  
**Activity Title:** Advanced Training and Technology Center (Phase I)

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.2E

**Projected Start Date:**

12/01/2014

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R2-R3 Infrastructure Extended

**Projected End Date:**

09/01/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

**Overall**

	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$333,384.04
<b>Total Budget</b>	\$0.00	\$333,384.04
<b>Total Obligated</b>	\$0.00	\$333,384.04
<b>Total Funds Drawdown</b>	\$0.00	\$333,384.04
<b>Program Funds Drawdown</b>	\$0.00	\$333,384.04
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$333,384.04
City of Joplin	\$0.00	\$333,384.04
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of a building and parking lot to accomdate an Advanced Training and Technology Center that will advance skills in advanced manufacturing, welding, culinary and other venues for predominately LMI individuals were are unemployed or underemployed to strengthen job opportunities since the disaster. Labor Standards compliance is still underway prior to final payment for the rehabilitation.

**Location Description:**

500 E 4th Street

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-2013-01.3-E2 / R4-R5 Infrastructure Extended 2**

**Grantee Activity Number: 01-A-LM-3-E2**

**Activity Title: Street Improvements LM Con't 2**

#### Activity Category:

Construction/reconstruction of streets

#### Project Number:

DR-2013-01.3-E2

#### Projected Start Date:

01/16/2019

#### Benefit Type:

Area ( )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

R4-R5 Infrastructure Extended 2

#### Projected End Date:

09/20/2019

#### Completed Activity Actual End Date:

#### Responsible Organization:

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$68,552.76

**Total Obligated**

\$0.00

\$68,552.76

**Total Funds Drawdown**

\$0.00

\$62,839.96

**Program Funds Drawdown**

\$0.00

\$62,839.96

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$68,552.76

City of Joplin

\$0.00

\$68,552.76

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Continuation of infrastructure improvements in the recovery zone.

**Location Description:**

Continuation of infrastructure improvements in the recovery zone.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-B-LM-3-E2</b>
<b>Activity Title:</b>	<b>Sanitary Sewer LM-3-E2</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

DR-2013-01.3-E2

**Projected Start Date:**

01/16/2019

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Infrastructure Extended 2

**Projected End Date:**

09/25/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$52,335.70
<b>Total Budget</b>	(\$5,712.80)	\$52,335.70
<b>Total Obligated</b>	(\$5,712.80)	\$53,587.11
<b>Total Funds Drawdown</b>	\$0.00	\$44,228.65
<b>Program Funds Drawdown</b>	\$0.00	\$44,228.65
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,416.37	\$52,335.70
City of Joplin	\$3,416.37	\$52,335.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Finish and closeout sanitary sewer activities in the recovery zone.

**Location Description:**

Finish and closeout sanitary sewer activities in the recovery zone.

**Activity Progress Narrative:**

Final wrap up with City's Sanitary Sewer Engineer.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-B-UN-3-E2</b>
<b>Activity Title:</b>	<b>Sanitary Sewer UN-3-E2</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

DR-2013-01.3-E2

**Projected Start Date:**

01/16/2019

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Infrastructure Extended 2

**Projected End Date:**

09/25/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$34,890.48
<b>Total Budget</b>	\$0.00	\$34,890.48
<b>Total Obligated</b>	\$0.00	\$33,639.07
<b>Total Funds Drawdown</b>	\$0.00	\$29,485.78
<b>Program Funds Drawdown</b>	\$0.00	\$29,485.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,277.58	\$34,890.48
City of Joplin	\$2,277.58	\$34,890.48
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Finish and closeout sanitary sewer activities in the recovery zone.

**Location Description:**

Finish and closeout sanitary sewer activities in the recovery zone.

**Activity Progress Narrative:**

Final wrap up with City's Sanitary Sewer Engineer.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-2013-01.3E / R4-R5 Infrastructure Extended**

**Grantee Activity Number: 01-A-LM-3-E**

**Activity Title: Street Improvements LM Continued**

#### Activity Category:

Construction/reconstruction of streets

#### Project Number:

DR-2013-01.3E

#### Projected Start Date:

09/17/2018

#### Benefit Type:

Area ( )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

R4-R5 Infrastructure Extended

#### Projected End Date:

09/20/2019

#### Completed Activity Actual End Date:

#### Responsible Organization:

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$100,000.00

**Total Obligated**

\$0.00

\$100,000.00

**Total Funds Drawdown**

\$0.00

\$100,000.00

**Program Funds Drawdown**

\$0.00

\$100,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$100,000.00

City of Joplin

\$0.00

\$100,000.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



**Activity Description:**

Continuing LMI street improvements within the recovery zone.

**Location Description:**

That portion of the tornado zone that qualifies as a LMI area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-B-LM-3-E</b>
<b>Activity Title:</b>	<b>Sanitary Sewer LM-3-E</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

DR-2013-01.3E

**Projected Start Date:**

11/16/2015

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Infrastructure Extended

**Projected End Date:**

09/01/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$163,456.14
<b>Total Budget</b>	\$0.00	\$163,456.14
<b>Total Obligated</b>	\$0.00	\$163,456.14
<b>Total Funds Drawdown</b>	\$0.00	\$163,456.14
<b>Program Funds Drawdown</b>	\$0.00	\$163,456.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$163,456.14
City of Joplin	\$0.00	\$163,456.14
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Continued repair and/or replacement to sanitary sewer system in tornado zone. All associated sanitary sewer projects have either been constructed or are in final construction phase.

**Location Description:**

Repairs to sanitary sewer system in LMI area of the tornado zone.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-B-UN-3-E</b>
<b>Activity Title:</b>	<b>Sanitary Sewer UN-3-E</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

DR-2013-01.3E

**Projected Start Date:**

11/16/2015

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R4-R5 Infrastructure Extended

**Projected End Date:**

09/01/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$555,903.42
<b>Total Budget</b>	\$0.00	\$555,903.42
<b>Total Obligated</b>	\$0.00	\$555,903.42
<b>Total Funds Drawdown</b>	\$0.00	\$555,903.42
<b>Program Funds Drawdown</b>	\$0.00	\$555,903.42
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$555,903.42
City of Joplin	\$0.00	\$555,903.42
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Continued repair and/or replacement of sanitary sewer in tornado area, including work to the Banker's Addition Interceptor, West 12th-Harmony Heights Interceptor and Eastmorland Interceptor.

**Location Description:**

That portion of the tornado affected service area that does qualify as LMI.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / DR-2013-01.4 / R6 Infrastructure

**Grantee Activity Number:** 01-A-LM-4

**Activity Title:** Street Improvements LM 4

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01.4

**Projected Start Date:**

01/15/2016

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R6 Infrastructure

**Projected End Date:**

09/19/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$373,981.83

**Total Obligated**

\$0.00

\$373,981.83

**Total Funds Drawdown**

\$0.00

\$373,981.83

**Program Funds Drawdown**

\$0.00

\$373,981.83

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$373,981.83

City of Joplin

\$0.00

\$373,981.83

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Three engineering consultant teams continue to determine right-of-way needs and design infrastructure projects in the LMI area of the tornado area. Proposed repair/replacement includes streets, curb and gutter, sidewalks, storm sewer and amenities.

**Location Description:**

LMI area within the tornado affected area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-A-UN-4</b>
<b>Activity Title:</b>	<b>Street Improvements UN-4</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.4

**Project Title:**  
R6 Infrastructure

**Projected Start Date:**  
01/15/2016

**Projected End Date:**  
09/01/2020

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$54,953.17
<b>Total Budget</b>	\$0.00	\$54,953.17
<b>Total Obligated</b>	\$0.00	\$54,953.17
<b>Total Funds Drawdown</b>	\$0.00	\$54,953.17
<b>Program Funds Drawdown</b>	\$0.00	\$54,953.17
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$54,953.17
City of Joplin	\$0.00	\$54,953.17
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair/replacement of streets, sidewalks, curb and gutter, storm water and amenities.

**Location Description:**

Those portions of the tornado area that do not qualify as LMI areas but need the repair and reconstruction of the infrastructure

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-A-UN-4.1</b>
<b>Activity Title:</b>	<b>20th/Main Street Improvements</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.4

**Projected Start Date:**  
01/15/2016

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
R6 Infrastructure

**Projected End Date:**  
09/01/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,100,000.00
<b>Total Budget</b>	\$0.00	\$3,100,000.00
<b>Total Obligated</b>	\$0.00	\$3,100,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,100,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,100,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,100,000.00
City of Joplin	\$0.00	\$3,100,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Ancillary Activities**

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.5	01-A-UN-5.2	20th/Main Street Improvements	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.5 (Ext)	01-A-UN-5.2 (Ext)	20th/Main Street Improvements (Ext)	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.6	01-A-UN-6.2	20th/Main Street Improvements	General Account
City of Joplin	Construction/reconstruction of streets	DR-2013-01.6E	01-A-UN-6.2E	20th/Main Street Improvements Extended	General Account

**Activity Description:**

Provide street improvements that include the repair and reconstruction of paving, curb and gutter and sidewalk as well as amenities i.e. tree plantings, benches, street lighting, etc. These streets serve as the most used ways through the recovery area.

**Location Description:**

20th Street from Main Street to Rangeline Road. Main Street from 15th Street to 32nd Street.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/4

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>01-E-LM-4</b>
<b>Activity Title:</b>	<b>Early Childhood Center LM-4</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.4

**Projected Start Date:**

01/15/2016

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R6 Infrastructure

**Projected End Date:**

09/01/2020

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,055,895.12
<b>Total Budget</b>	\$0.00	\$4,055,895.12
<b>Total Obligated</b>	\$0.00	\$4,055,895.12
<b>Total Funds Drawdown</b>	\$0.00	\$4,055,895.12
<b>Program Funds Drawdown</b>	\$0.00	\$4,055,895.12
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,055,895.12
City of Joplin	\$0.00	\$4,055,895.12
Joplin School District	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

For many years, Joplin’s demand for high-quality child care and preschool education has exceeded the supply. The Joplin community has always struggled to successfully meet the needs of its youngest and most vulnerable children with not having enough early childhood space.

Since th 2011 disaster, this situation has become exponentially worse. It has been estimated that Joplin lost over half of its’ daycare/early childhood education slots. In fact, due to the critical shortage, parents report they must seek childcare in other, neighboring communities. In order for families to continue working, they are in dire need of daycare services, and the availability of high quality daycare has reached crisis proportions.

Assistance will be provided for the construction of an early childhood education facility.

**Location Description:**

In the tornado area, on land donated by Mercy Hospital.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / DR-2013-01.4E / R6 Infrastructure Extended

**Grantee Activity Number:** 01-E-LM-4-E

**Activity Title:** Early Childhood Center-LM-4-E

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.4E

**Projected Start Date:**

01/15/2016

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Completed

**Project Title:**

R6 Infrastructure Extended

**Projected End Date:**

01/01/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

N/A

**To Date**

\$944,104.88

**Total Budget**

\$0.00

\$944,104.88

**Total Obligated**

\$0.00

\$944,104.88

**Total Funds Drawdown**

\$0.00

\$944,104.88

**Program Funds Drawdown**

\$0.00

\$944,104.88

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$944,104.88

City of Joplin	\$0.00	\$944,104.88
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

For many years, Joplin’s demand for high-quality child care and preschool education has exceeded the supply. The Joplin community has always struggled to successfully meet the needs of its youngest and most vulnerable children with not having enough early childhood space. Since th 2011 disaster, this situation has become exponentially worse. It has been estimated that Joplin lost over half of its’ daycare/early childhood education slots. In fact, due to the critical shortage, parents report they must seek childcare in other, neighboring communities. In order for families to continue working, they are in dire need of daycare services, and the availability of high quality daycare has reached crisis proportions. Assistance will be provided by the City's CDBG-DR and the State's CDBG-DR programs for the construction of an early childhood education facility

**Location Description:**

Southeast corner of 27th and McClelland

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / DR-2013-01.5 / R7 Infrastructure**

<b>Grantee Activity Number:</b>	<b>01-a-lm-5.1</b>
<b>Activity Title:</b>	<b>Street Improvements LM 5</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.5

**Projected Start Date:**  
08/26/2016

**Benefit Type:**  
Area ( )

**National Objective:**

**Activity Status:**  
Under Way

**Project Title:**  
R7 Infrastructure

**Projected End Date:**  
08/26/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$7,264,805.00
<b>Total Budget</b>	\$0.00	\$7,264,805.00
<b>Total Obligated</b>	\$0.00	\$7,264,805.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,264,805.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,264,805.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,264,805.00
City of Joplin	\$0.00	\$7,264,805.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repairs to the worst damaged streets, curb and gutter, sidewalks and storm sewer.

**Location Description:**

LMI area within the recovery area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>01-a-un-5.1</b>
<b>Activity Title:</b>	<b>Street Improvements UN 5</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01.5

**Projected Start Date:**

08/26/2016

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R7 Infrastructure

**Projected End Date:**

09/01/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,941,296.96
<b>Total Budget</b>	\$0.00	\$2,941,296.96
<b>Total Obligated</b>	\$0.00	\$2,941,296.96
<b>Total Funds Drawdown</b>	\$0.00	\$2,941,296.96
<b>Program Funds Drawdown</b>	\$0.00	\$2,941,296.96
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,941,296.96
City of Joplin	\$0.00	\$2,941,296.96
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and reconstruction of the most damaged streets, curb and gutter, sidewalk and storm water.

**Location Description:**

That part of the recovery area that does not have an LMI benefit.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-A-UN-5.2</b>
<b>Activity Title:</b>	<b>20th/Main Street Improvements</b>

**Activity Category:**  
Construction/reconstruction of streets

**Activity Status:**  
Under Way

**Project Number:**  
DR-2013-01.5

**Project Title:**  
R7 Infrastructure

**Projected Start Date:**  
08/26/2016

**Projected End Date:**  
09/01/2020

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
Urgent Need

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$8,906,641.85
<b>Total Budget</b>	\$0.00	\$8,906,641.85
<b>Total Obligated</b>	\$0.00	\$8,906,641.85
<b>Total Funds Drawdown</b>	\$0.00	\$8,906,641.85
<b>Program Funds Drawdown</b>	\$0.00	\$8,906,641.85
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,906,641.85
City of Joplin	\$0.00	\$8,906,641.85
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide street improvements that include the repair and reconstruction of paving, curb and gutter and sidewalk as well as amenities i.e. tree plantings, benches, street lighting, etc. These streets serve as the most used ways through the recovery area.

**Location Description:**

20th Street from Main Street to Range Line Road. Main Street from 15th Street to 32nd Street. These streets are arterials that run directly through the recovery area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/4





### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>01-F-LM-7</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center 1 Con't.</b>

**Activity Category:**  
Acquisition, construction, reconstruction of public facilities

**Project Number:**  
DR-2013-01.5

**Projected Start Date:**  
06/20/2018

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
R7 Infrastructure

**Projected End Date:**  
08/26/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$89,141.15
<b>Total Budget</b>	\$0.00	\$89,141.15
<b>Total Obligated</b>	\$0.00	\$89,141.15
<b>Total Funds Drawdown</b>	\$0.00	\$89,141.15
<b>Program Funds Drawdown</b>	\$0.00	\$89,141.15
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$89,141.15
City of Joplin	\$0.00	\$89,141.15
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Advanced Training and Technology Center Roof restoration.

**Location Description:**  
420 Grand Ave.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / DR-2013-01.5 (Ext) / R7 Infrastructure (Ext)

**Grantee Activity Number:** 01-a-lm-5.1 (Ext)

**Activity Title:** Street Improvements LM 5 (Ext)

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

DR-2013-01.5 (Ext)

**Project Title:**

R7 Infrastructure (Ext)

**Projected Start Date:**

08/24/2018

**Projected End Date:**

09/30/2022

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$737,965.50

**Total Obligated**

\$0.00

\$737,965.50

**Total Funds Drawdown**

\$0.00

\$737,965.50

**Program Funds Drawdown**

\$0.00

\$737,965.50

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$737,965.50

City of Joplin

\$0.00

\$737,965.50

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



**Activity Description:**

Repairs to the worst damaged streets, curb and gutter, sidewalks and storm sewer.

**Location Description:**

LMI area within the recovery area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-a-un-5.1 (Ext)</b>
<b>Activity Title:</b>	<b>Street Improvements UN 5 (Ext)</b>

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

DR-2013-01.5 (Ext)

**Projected Start Date:**

08/24/2018

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R7 Infrastructure (Ext)

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,050,397.87
<b>Total Budget</b>	\$0.00	\$2,050,397.87
<b>Total Obligated</b>	\$0.00	\$1,734,470.50
<b>Total Funds Drawdown</b>	\$0.00	\$1,356,278.89
<b>Program Funds Drawdown</b>	\$0.00	\$1,356,278.89
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,050,397.87
City of Joplin	\$0.00	\$2,050,397.87
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and reconstruction of the most damaged streets, curb and gutter, sidewalk and storm water.

**Location Description:**

That part of the recovery area that does not have an LMI benefit.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-A-UN-5.2 (Ext)</b>
<b>Activity Title:</b>	<b>20th/Main Street Improvements (Ext)</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.5 (Ext)

**Projected Start Date:**  
08/24/2018

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
R7 Infrastructure (Ext)

**Projected End Date:**  
09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$656,742.51
<b>Total Budget</b>	(\$316,950.64)	\$656,742.51
<b>Total Obligated</b>	(\$316,950.64)	\$656,742.51
<b>Total Funds Drawdown</b>	\$0.00	\$656,742.51
<b>Program Funds Drawdown</b>	\$0.00	\$656,742.51
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$656,742.51
City of Joplin	\$0.00	\$656,742.51
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide street improvements that include the repair and reconstruction of paving, curb and gutter and sidewalk as well as amenities i.e. tree plantings, benches, street lighting, etc. These streets serve as the most used ways through the recovery area.

**Location Description:**

20th Street from Main Street to Range Line Road. Main Street from 15th Street to 32nd Street. These streets are arterials that run directly through the recovery area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 01-F-LM-7 (Ext)  
**Activity Title:** Advanced Training and Technology Center 1  
 Con't. E

**Activity Category:**  
 Acquisition, construction, reconstruction of public facilities  
**Project Number:**  
 DR-2013-01.5 (Ext)  
**Projected Start Date:**  
 08/24/2018  
**Benefit Type:**  
 Direct ( Person )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 R7 Infrastructure (Ext)  
**Projected End Date:**  
 09/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$284,475.64
<b>Total Budget</b>	\$0.00	\$284,475.64
<b>Total Obligated</b>	\$0.00	\$283,452.37
<b>Total Funds Drawdown</b>	\$0.00	\$281,993.14
<b>Program Funds Drawdown</b>	\$0.00	\$281,993.14
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$284,475.64
City of Joplin	\$0.00	\$284,475.64
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Remaining work on ATTC, including the roof.

**Location Description:**  
 420 Grand Ave.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / DR-2013-01.6 / R8 Infrastructure

**Grantee Activity Number:** 01-A-LM-6.1

**Activity Title:** Street Improvements LM-5

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01.6

**Projected Start Date:**

03/15/2017

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R8 Infrastructure

**Projected End Date:**

03/15/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$8,226,280.08

**Total Obligated**

\$0.00

\$8,226,280.08

**Total Funds Drawdown**

\$0.00

\$8,226,280.08

**Program Funds Drawdown**

\$0.00

\$7,142,472.65

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$8,226,280.08

City of Joplin

\$0.00

\$8,226,280.08

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Repair of streets, sidewalks, curb and gutter and storm sewer based on high rankings.

**Location Description:**

The LMI area within the recovery zone.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-A-UN-6.2</b>
<b>Activity Title:</b>	<b>20th/Main Street Improvements</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.6

**Projected Start Date:**  
03/15/2017

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
R8 Infrastructure

**Projected End Date:**  
03/15/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$2,614,398.81
<b>Total Budget</b>	\$0.00	\$2,614,398.81
<b>Total Obligated</b>	\$0.00	\$2,614,398.81
<b>Total Funds Drawdown</b>	\$0.00	\$2,614,398.81
<b>Program Funds Drawdown</b>	\$0.00	\$2,614,398.81
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,614,398.81
City of Joplin	\$0.00	\$2,614,398.81
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide street improvements that include the repair and reconstruction of paving, curb and gutter and sidewalk as well as amenities i.e. tree plantings, benches, street lighting, etc. These streets serve as the most used ways through the recovery area.

**Location Description:**

20th Street from Main Street to Range Line Road. Main Street from 15th Street to 32nd Street. These streets are arterials that run directly through the recovery area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-B-UN-6</b>
<b>Activity Title:</b>	<b>Sanitary Sewer UN-6</b>

**Activity Category:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

DR-2013-01.6

**Projected Start Date:**

11/16/2015

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R8 Infrastructure

**Projected End Date:**

03/15/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total Budget</b>	\$0.00	\$300,000.00
<b>Total Obligated</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$300,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$300,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$300,000.00
City of Joplin	\$0.00	\$300,000.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and reconstruct interceptor sanitary sewer lines damaged as a result of the disaster event. Will be associated with other sanitary sewer activities.

**Location Description:**

Interceptor Sewer rebuild within the disaster zone.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-2013-01.6E / R8 Infrastructure Extended**

**Grantee Activity Number: 01-A-LM-6.1E**

**Activity Title: R8 Public Improvements Extended**

#### Activity Category:

Construction/reconstruction of streets

#### Project Number:

DR-2013-01.6E

#### Projected Start Date:

03/26/2019

#### Benefit Type:

Area ( )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

R8 Infrastructure Extended

#### Projected End Date:

09/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$11,845,840.92

**Total Obligated**

\$5,712.80

\$11,845,840.92

**Total Funds Drawdown**

\$5,712.80

\$12,116,553.72

**Program Funds Drawdown**

\$0.00

\$8,426,278.99

**Program Income Drawdown**

\$0.00

\$8,426,278.99

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Joplin

\$95,337.73

\$8,522,590.40

\$95,337.73

\$8,522,590.40

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



**Activity Description:**

Street, curb, sidewalk repair within the recovery zone.

**Location Description:**

That portion of the tornado zone that qualifies as a LMI area.

**Activity Progress Narrative:**

Construction underway for final LMI area to have public infrastructure refurbished with paving, curb and gutter, sidewalks and ADA ramps as needed.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources





<b>Grantee Activity Number:</b>	<b>01-A-UN-6.2E</b>
<b>Activity Title:</b>	<b>20th/Main Street Improvements Extended</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01.6E

**Projected Start Date:**

03/26/2019

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R8 Infrastructure Extended

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$187,266.19
<b>Total Budget</b>	\$0.00	\$187,266.19
<b>Total Obligated</b>	\$0.00	\$102,266.19
<b>Total Funds Drawdown</b>	\$0.00	\$102,266.19
<b>Program Funds Drawdown</b>	\$0.00	\$102,266.19
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$14,191.89	\$146,852.86
City of Joplin	\$14,191.89	\$146,852.86
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Completion of 20th Street from Range Line Road to Main Street in the recovery zone.

**Location Description:**

20th Street from Main Street to Range Line Road. Main Street from 15th Street to 32nd Street. These streets are arterials that run directly through the recovery area.

**Activity Progress Narrative:**

Still completed punch list items including the replacement of a pole sign removed for the improvements and the installation of a bus shelter which is on back order.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / DR-2013-01.7 / R9 Infrastructure

**Grantee Activity Number:** 01-A-LM-7  
**Activity Title:** Street Improvements LM-7

### Activity Category:

Construction/reconstruction of streets

### Project Number:

DR-2013-01.7

### Projected Start Date:

11/01/2017

### Benefit Type:

Area ( )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

R9 Infrastructure

### Projected End Date:

09/02/2019

### Completed Activity Actual End Date:

### Responsible Organization:

City of Joplin

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2020

N/A

### To Date

\$2,950,960.00

**Total Budget**

\$0.00

\$2,950,960.00

**Total Obligated**

\$0.00

\$2,950,960.00

**Total Funds Drawdown**

\$0.00

\$2,950,960.00

**Program Funds Drawdown**

\$0.00

\$2,950,960.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,950,960.00

City of Joplin

\$0.00

\$2,950,960.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Repair or replacement of curb and gutter, sidewalk, sstorm sewer and streets.

**Location Description:**

Completion of street, sidewalk, curb and gutter and storm water repair/improvements in the LMI portion of the disaster area.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>01-A-LM-7.2</b>
<b>Activity Title:</b>	<b>Early Childhood Center LM Continued</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.7

**Projected Start Date:**

12/17/2018

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R9 Infrastructure

**Projected End Date:**

09/19/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$29,251.66
<b>Total Budget</b>	\$0.00	\$29,251.66
<b>Total Obligated</b>	\$0.00	\$29,251.66
<b>Total Funds Drawdown</b>	\$0.00	\$29,251.66
<b>Program Funds Drawdown</b>	\$0.00	\$29,251.66
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$29,251.66
City of Joplin	\$0.00	\$29,251.66
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Amending EA to accommodate the State of Missouri's kitchen addition to the Early Childhood Center.

**Location Description:**

Southeast corner of 27th and McClelland

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-A-UN-7</b>
<b>Activity Title:</b>	<b>Street Improvements UN-7</b>

**Activity Category:**  
Construction/reconstruction of streets

**Project Number:**  
DR-2013-01.7

**Projected Start Date:**  
11/01/2017

**Benefit Type:**  
Area ( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
R9 Infrastructure

**Projected End Date:**  
09/02/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$3,823,861.77
<b>Total Budget</b>	\$0.00	\$3,823,861.77
<b>Total Obligated</b>	\$0.00	\$3,823,861.77
<b>Total Funds Drawdown</b>	\$0.00	\$3,823,861.77
<b>Program Funds Drawdown</b>	\$0.00	\$3,823,861.77
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,823,861.77
City of Joplin	\$0.00	\$3,823,861.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Repair and reconstruction of the most damaged streets, curb and gutter, sidewalk and storm water.

**Location Description:**

That part of the recovery area that does not have an LMI benefit.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / DR-2013-01.7 Extended / R9 Infrastructure Extended

**Grantee Activity Number:** 01-A-LM-7.2E

**Activity Title:** Early Childhood Center LM Con't 3

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.7 Extended

**Projected Start Date:**

03/27/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R9 Infrastructure Extended

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

### Overall

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$24,898.34

**Total Obligated**

\$0.00

\$24,898.34

**Total Funds Drawdown**

\$0.00

\$13,898.34

**Program Funds Drawdown**

\$0.00

\$6,317.21

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$3,708.00

\$12,144.74

City of Joplin

\$3,708.00

\$12,144.74

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Southeast corner of 27th and McClelland

**Location Description:**

Amending EA to accommodate the State of Missouri's kitchen addition to the Early Childhood Center.

**Activity Progress Narrative:**

Continued coordination with the State of Missouri and the School District's CDBG Administrator to close the activity.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	227/200	0/300	314/500	72.29

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	





<b>Grantee Activity Number:</b>	<b>01-A-LM7.1E</b>
<b>Activity Title:</b>	<b>Crosslines Con't 2</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

DR-2013-01.7 Extended

**Projected Start Date:**

03/26/2019

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R9 Infrastructure Extended

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,437.07
<b>Total Budget</b>	\$0.00	\$5,437.07
<b>Total Obligated</b>	\$0.00	\$2,771.62
<b>Total Funds Drawdown</b>	\$0.00	\$272.95
<b>Program Funds Drawdown</b>	\$0.00	\$272.95
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,437.07
City of Joplin	\$0.00	\$5,437.07
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Continued assistance and project closeout.

**Location Description:**

Located 320 S School Ave in Joplin, MO.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>01-A-UN-7E</b>
<b>Activity Title:</b>	<b>R9 Infrastructure Extended</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

DR-2013-01.7 Extended

**Projected Start Date:**

03/27/2019

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

R9 Infrastructure Extended

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,106,225.73
<b>Total Budget</b>	\$0.00	\$2,106,225.73
<b>Total Obligated</b>	\$0.00	\$2,168,080.36
<b>Total Funds Drawdown</b>	\$0.00	\$1,352,171.36
<b>Program Funds Drawdown</b>	\$0.00	\$1,352,171.36
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$257,393.97	\$1,936,626.29
City of Joplin	\$257,393.97	\$1,936,626.29
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Finish street, sidewalk and curb and gutter repair in the recovery area.

**Location Description:**

That part of the recovery area that does not have an LMI benefit.

**Activity Progress Narrative:**

Construction work underway in the remaining non-LMI areas within the recovery zone in need of paving, curb and gutter, sidewalk, and ADA ramps.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / DR-2013-02.4 / R7 Public Service Activities

<b>Grantee Activity Number:</b>	<b>02-D-LM-5</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center (Phase 2)</b>

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

DR-2013-02.4

**Project Title:**

R7 Public Service Activities

**Projected Start Date:**

08/26/2016

**Projected End Date:**

09/20/2019

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:****National Objective:**

Low/Mod

**Responsible Organization:**

City of Joplin

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

**Total Budget**

N/A

\$2,397,843.02

**Total Obligated**

\$0.00

\$2,397,843.02

**Total Funds Drawdown**

\$0.00

\$2,397,843.02

**Program Funds Drawdown**

\$0.00

\$2,397,843.02

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Joplin

\$0.00

\$2,397,843.02

**Most Impacted and Distressed Expended**

\$0.00

\$2,397,843.02

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

**Activity Description:**

Provide training opportunities to the unemployed, the under employed and other low and moderate income clientele to improve their skills to obtain a higher liveable wage and provide needed trained workers for businesses after the tornado. This phase will provide for the necessary equipment for the training programs.

**Location Description:**

An acquired building that has been renovated to accommodate equipment for welding, advanced welding, advanced manufacturing, computer skills, culinary and other.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		0/0	
# of Businesses	0		0/0	
# of Non-business	0		0/1	

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/400	0/600	0/1000	0
# of Cases closed	0	0	0	0/240	0/360	0/750	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / DR-2013-02.5 / R8 Public Service Activities**

<b>Grantee Activity Number:</b>	<b>02-D-LM-5C</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center Ph. 2 cont</b>

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

DR-2013-02.5

**Project Title:**

R8 Public Service Activities



**Projected Start Date:**

07/13/2018

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Projected End Date:**

03/15/2019

**Completed Activity Actual End Date:****Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$105,500.00
<b>Total Budget</b>	\$0.00	\$105,500.00
<b>Total Obligated</b>	\$0.00	\$105,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$105,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$105,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$105,500.00
City of Joplin	\$0.00	\$105,500.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Finish the purchase of Equipment for the Advanced Training and Technology Center to facilitate the training of LMI individuals for technical jobs.

**Location Description:**

4th Street

**Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures****Beneficiaries Performance Measures****No Beneficiaries Performance Measures found.****Activity Locations****No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

### Project # / DR-2013-02.6 / R9 Public Service

<b>Grantee Activity Number:</b>	<b>02-D-LM-5C2</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center 2 con't 2</b>

#### Activity Category:

Public services

#### Project Number:

DR-2013-02.6

#### Projected Start Date:

11/09/2018

#### Benefit Type:

Direct ( Person )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

R9 Public Service

#### Projected End Date:

09/19/2019

#### Completed Activity Actual End Date:

#### Responsible Organization:

City of Joplin

Overall	Jan 1 thru Mar 31, 2020	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,168.29
<b>Total Budget</b>	\$0.00	\$1,168.29
<b>Total Obligated</b>	\$0.00	\$1,168.29
<b>Total Funds Drawdown</b>	\$0.00	\$1,168.29
<b>Program Funds Drawdown</b>	\$0.00	\$1,168.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,168.29
City of Joplin	\$0.00	\$1,168.29
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

#### Activity Description:

Closeout of equipment purchases for training center.



**Location Description:**

420 Grand Ave.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-2013-02.6 Extended / R9 Public Service Extended**

<b>Grantee Activity Number:</b>	<b>02-D-LM-5C3</b>
<b>Activity Title:</b>	<b>Advanced Training and Technology Center Con't. 3</b>

**Activity Category:**

Public services

**Project Number:**

DR-2013-02.6 Extended

**Projected Start Date:**

03/26/2019

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

R9 Public Service Extended

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

N/A

**To Date**

\$34,834.73

**Total Budget**

\$0.00

\$34,834.73

**Total Obligated**

\$0.00

\$29,681.71

**Total Funds Drawdown**

\$0.00

\$17,854.13





<b>Program Funds Drawdown</b>	\$0.00	\$17,854.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,567.81	\$34,834.73
City of Joplin	\$4,567.81	\$34,834.73
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Finalizing Phase 2 of the Advanced Training and Technology Center.

**Location Description:**

420 Grand Ave.

**Activity Progress Narrative:**

Continued assistance to ATTC to ensure the LMI population is being reached and served.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / DR-2013-05.7E / R9 Planning Extended**

<b>Grantee Activity Number:</b>	<b>05-A-7E</b>
<b>Activity Title:</b>	<b>R9 Planning Extended</b>

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

DR-2013-05.7E

**Project Title:**

R9 Planning Extended

**Projected Start Date:**

03/25/2019

**Projected End Date:**

09/30/2022

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

City of Joplin



<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$242,165.13
<b>Total Budget</b>	\$0.00	\$242,165.13
<b>Total Obligated</b>	\$0.00	\$192,165.13
<b>Total Funds Drawdown</b>	\$0.00	\$150,572.58
<b>Program Funds Drawdown</b>	\$0.00	\$150,572.58
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,204.35	\$192,565.42
City of Joplin	\$20,204.35	\$192,565.42
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Prepare roadmap for continued disaster resiliency.

**Location Description:**

**Activity Progress Narrative:**

During this quarter, the City prepared to assemble a community committee to review the proposed Disaster Resiliency Plan to better prepare Joplin for a continued successful recovery.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

<b>Other Funding Sources</b>	<b>Amount</b>
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / DR-2013-06.6E / R8 Admin Extended**

**Grantee Activity Number:** 06-B-06E  
**Activity Title:** R8 Consultant Admin Extended

<b>Activity Category:</b> Administration	<b>Activity Status:</b> Under Way
<b>Project Number:</b> DR-2013-06.6E	<b>Project Title:</b> R8 Admin Extended

**Projected Start Date:**

03/25/2019

**Benefit Type:**

( )

**National Objective:**

N/A

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

City of Joplin

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2020**

N/A

**To Date**

\$374,570.64

**Total Budget**

\$0.00

\$374,570.64

**Total Obligated**

\$0.00

\$194,570.64

**Total Funds Drawdown**

\$0.00

\$194,570.64

**Program Funds Drawdown**

\$0.00

\$194,570.64

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$26,387.22

\$277,791.24

City of Joplin

\$26,387.22

\$277,791.24

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Continued administration of grant.

**Location Description:****Activity Progress Narrative:**

Continued oversight of the overall grant program in preparation for eventual closeout.

**Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / DR-201306.7E / R9 Admin Extended**

**Grantee Activity Number: 06-A-7E**

**Activity Title: R9 Admin Extended**

**Activity Category:**

Administration

**Project Number:**

DR-201306.7E

**Projected Start Date:**

03/25/2019

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

R9 Admin Extended

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2020**

**To Date**

N/A

\$124,000.00

**Total Budget**

\$0.00

\$124,000.00

**Total Obligated**

\$0.00

\$124,000.00

**Total Funds Drawdown**

\$0.00

\$48,612.11

**Program Funds Drawdown**

\$0.00

\$48,612.11

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$27,321.88

\$108,073.03

City of Joplin

\$27,321.88

\$108,073.03

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00



**Activity Description:**

General administration of the grant.

**Location Description:**

**Activity Progress Narrative:**

Continued oversight of the overall grant program in preparation for eventual closeout.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>06-B-7E</b>
<b>Activity Title:</b>	<b>R9 Consultant Admin Ext</b>

**Activity Category:**

Administration

**Project Number:**

DR-201306.7E

**Projected Start Date:**

03/25/2019

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

R9 Admin Extended

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joplin

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2020</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$253,036.16
<b>Total Budget</b>	\$0.00	\$253,036.16
<b>Total Obligated</b>	\$0.00	\$260,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$170,315.15
<b>Program Funds Drawdown</b>	\$0.00	\$170,315.15
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$32,441.50	\$247,592.53
City of Joplin	\$32,441.50	\$247,592.53
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

General administration of the grant.

**Location Description:**

**Activity Progress Narrative:**

Continued oversight of the overall grant program in preparation for eventual closeout.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	9
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	7
Report/Letter Issued	0	7