

Grantee: Joplin, MO

Grant: B-12-MT-29-0001

October 1, 2021 thru December 31, 2021

Grant Number: B-12-MT-29-0001	Obligation Date:	Award Date:
Grantee Name: Joplin, MO	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$45,266,709.00	Grant Status: Active	QPR Contact: Patricia Heagel
LOCCS Authorized Amount: \$45,266,709.00	Estimated PI/RL Funds: \$1,897,039.65	
Total Budget: \$47,163,748.65		

Disasters:

Declaration Number

FEMA-1980-MO

Narratives

Disaster Damage:

HOUSING IMPACT

The majority of the property in Joplin that was affected by the May 20, 2011 tornado was residential property that contained a variety of single and multi-family as well as owner and renter-occupied dwellings. Because the tornado touched down on the west-side of the City, and indiscriminately tore through neighborhoods, residents of all demographic and income statuses were affected.

The estimates of affected residential dwellings, which would include everything from 1 apartment unit to a single family residence, showed that a total of 7,500 units received some level of damage from this disaster. Approximately 4,000 dwellings were destroyed with an additional 3,500 damaged affecting an estimated 17,000 residents. The dwellings that were deemed uninhabitable were estimated to displace approximately 9,200 residents from the City of Joplin.

INFRASTRUCTURE IMPACT

An assessment of public infrastructure and infrastructure systems that were damaged due to the May 22nd tornado was performed by the City's Public Works Department with the initial FEMA assistance was considered. The three main infrastructure elements that need additional assistance at this point are Sidewalks, Trails, and Trees.

ECONOMIC IMPACT

The path of the May 22, 2011 tornado also crossed a few of the commercial corridors in the City of Joplin which had a large effect on the local economy. There were 553 businesses destroyed or severely damaged, but approximately 85 percent, or 446 businesses, percent are back in operation. Thirty-nine businesses have indicated that they will not rebuild/reopen, and 21 new businesses have opened in the area.

Between 4,500 and 5,000 employees were affected by the tornado but over 90 percent of jobs have been regained, which is partially attributable to the fact that many jobs were at major employers such as the hospitals and Wal-Mart, which have decided to rebuild. Overall, the local economy is fairly strong although smaller businesses are still struggling. The large number of volunteers, resources, and support has helped increase spending in the area and sales tax revenue is up 14 percent compared to a year ago. Future revenue will depend on how long the rebuilding will take and continued development of Joplin. Although the short-term sales tax revenue has prospered due to rebuilding activity, it will be important to introduce more diverse revenue sources back into the community that will ensure that revenues will remain after the rebuilding activities subside.

Recovery Needs:

HOUSING NEEDS. As a result of the May 22, 2011 tornado, several residential properties were severely impacted, which included a variety of single and multi-family as well as owner and renter-occupied dwellings. Residents of all demographic and income statuses were affected. A total of 7,500 units received some level of damage from this disaster, affecting an estimated 17,000 residents. In 2014, to ensure that the CDBG-DR funding was being used to most effectively address the Housing unmet needs, the City of Joplin contracted Bowen National Research to conduct an updated Housing Assessment. The study showed that the largest group of citizens looking to purchase households will be with incomes under \$25,000 and



the greatest growth is projected to be among the older adult population age 55 and older.

INFRASTRUCTURE NEEDS. Since the initial assessment of infrastructure damages described in detail below and provided in previous amendments, several subsequent assessments of the City’s infrastructure needs have been conducted, including a reallocation of funds during the City’s Capital Planning process. As a result, a significant portion of the City of Joplin’s CDBG-DR Round II funds will be applied toward public infrastructure improvements. Those unmet needs are addressed in the Round II Action Plan as amended.

ECONOMIC NEEDS. The path of the tornado crossed several of the commercial corridors in the City of Joplin which had a substantial effect on the local economy. 553 businesses were destroyed or severely damaged by the storm.

The community continues to have an ongoing need for economic development to stimulate the economy. Infrastructure improvements were needed to provide services to new industries. In addition, a key aspect of Joplin’s recovery is employing the unemployed and upgrading the skill sets of the underemployed. There is a need to fill gaps in the area’s workforce, provide better-skilled workers and appropriate infrastructure to existing and new companies, and enable local residents, particularly those with low/moderate incomes (LMI) to advance their skills and, consequently, their standard of living.

Public Comment:

The City of Joplin provided an informal public meeting on July 3rd with a prominent posting on the City’s official website indicating written comments would be accepted through July 12th at 5pm. The public meeting was advertised in the Joplin Globe and information was disseminated through local groups that have been active in Joplin’s recovery efforts. Although conversations were held with the attendees of the public meeting, no written public comments were received during the mandatory 7-day comment period nor have any written comments been received before or after the official comment period.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$47,163,748.65
Total Budget	\$0.00	\$47,163,748.65
Total Obligated	\$0.00	\$47,163,748.65
Total Funds Drawdown	\$0.00	\$43,107,243.58
Program Funds Drawdown	\$0.00	\$41,012,834.44
Program Income Drawdown	\$0.00	\$2,094,409.14
Program Income Received	\$0.00	\$2,094,409.14
Total Funds Expended	\$199,550.54	\$44,200,230.15
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
City of Joplin	\$ 199,550.54	\$ 44,200,230.15
Joplin Housing Authority	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	65.15%	63.18%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$21,427,980.61	\$27,919,973.41	\$24,801,910.98
Limit on Public Services	\$6,790,006.35	\$295,254.90	\$295,254.90
Limit on Admin/Planning	\$9,053,341.80	\$4,307,787.43	\$3,849,116.13
Limit on Admin	\$2,263,335.45	\$2,358,187.43	\$2,176,076.33



Overall Progress Narrative:

The City continues to see repayments from home sales and refinancings in the JHAP program. Therefore, expenses have been paid with program income, leaving balances in many activities, including those that have been completed. Adjustments will be made and the additional program income reflected in a major action plan amendment in the next quarter. This amendment will also include reallocating funds from an unrealized economic development project to infrastructure improvements to accommodate the installation of a stable fiber network. Guidehouse, a disaster recovery consulting firm, completed their services 12/31/2021. They were invaluable in assisting with the oversight and compliance of this grant as well as the second disaster recovery grant received by the City.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
DR-2012-01, Infrastructure Activities	\$0.00	\$11,280,473.90	\$9,388,092.73
DR-2012-02, Economic Development	\$0.00	\$7,443,694.46	\$5,191,117.88
DR-2012-03, Housing Activities	\$0.00	\$23,836,537.96	\$22,491,790.87
DR-2012-04, Program Administration	\$0.00	\$4,307,787.43	\$3,694,919.22
DR-2012-05, Public Service Activities	\$0.00	\$295,254.90	\$246,913.74

Activities

Project # / DR-2012-01 / Infrastructure Activities



Grantee Activity Number: 01-E-LM

Activity Title: Senior Center

Activity Type:

Acquisition, construction, reconstruction of public facilities

Project Number:

DR-2012-01

Projected Start Date:

02/29/2016

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Program Income Account:

General

Activity Status:

Under Way

Project Title:

Infrastructure Activities

Projected End Date:

12/31/2020

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$5,146,599.98
Total Budget	\$0.00	\$5,146,599.98
Total Obligated	\$0.00	\$5,146,599.98
Total Funds Drawdown	\$0.00	\$4,996,458.21
Program Funds Drawdown	\$0.00	\$4,683,030.18
Program Income Drawdown	\$0.00	\$313,428.03
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$83,595.92	\$5,122,812.15
City of Joplin	\$83,595.92	\$5,122,812.15
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The existing Senior Center, located in the tornado zone, has experienced growth in the number of senior citizens served. The facility is not ADA compliant and currently provides all its programming in the lunchroom. The new Center, to be located on the east side of the new Mercy Park in the tornado zone on land donated by Mercy after the hospital was destroyed, will have an expanded kitchen, exercise classrooms, educational areas and privacy rooms for wellness checks, counseling, Medicare open enrollment assistance, etc. Funds for possible additional work on the center and grounds have been included to assist the Meals of Wheels program to be more user friendly.

Location Description:

The Senior Center will be located east of Mercy Park at 26th and McClelland.

Activity Progress Narrative:

During this quarter, contractors continued their work on the modifications to the loading area for Meals on Wheels. A punch list inspection was conducted and some minor additional dirt work will be done and the hinges for the trash enclosure were delayed as a supply chain issue. This will show as closed in the next quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 01-F-UN

Activity Title: 20th/Main Street Improvements

Activity Type:

Construction/reconstruction of streets

Project Number:

DR-2012-01

Projected Start Date:

03/15/2017

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Program Income Account:

General

Activity Status:

Under Way

Project Title:

Infrastructure Activities

Projected End Date:

09/01/2022

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$395,993.97
Total Budget	\$0.00	\$395,993.97
Total Obligated	\$0.00	\$395,993.97
Total Funds Drawdown	\$0.00	\$330,520.88
Program Funds Drawdown	\$0.00	\$330,520.88
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$4,006.16)	\$334,649.65
City of Joplin	(\$4,006.16)	\$334,649.65
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

In support of the City’s ongoing efforts to rebuild its infrastructure, CDBG-DR funds for the streetscape improvements will support the engineering design activities necessary to connect the CART’s vision, the City’s Comprehensive and Consolidated Plans for the future of downtown Joplin and recommendations from the City Council on the Capital Plan presented in June 2015 along with the other ongoing infrastructure-related design activities within the disaster-affected area. These project improvements will include mill and overlay as well as pedestrian-friendly improvements such as the installation of trash receptacles, benches, new lighting and trees. These improvements will attract businesses, as well as improve pedestrian and vehicular traffic which will help promote future economic development activities along the two major corridors in the City of Joplin.

Location Description:

The 20thStreet improvements will provide sidewalks/shared use paths as well as pedestrian-friendly amenities on either sides of 20th Street from Main Street to Range Line Avenue, totaling approximately 2 miles. The Main Street improvements will provide sidewalks on and on Main Street from 15thto 32nd Street, totaling approximately 1.5 miles.

Activity Progress Narrative:



Added program income to complete the 20th/Main engineering oversight.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Linear feet of Public	0	25569/18500

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR-2012-03 / Housing Activities



Grantee Activity Number: 03-A-LM

Activity Title: Homeownership Assistance - Low Mod

Activity Type:

Homeownership Assistance to low- and moderate-income

Project Number:

DR-2012-03

Projected Start Date:

02/28/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Program Income Account:

General

Activity Status:

Under Way

Project Title:

Housing Activities

Projected End Date:

08/31/2021

Completed Activity Actual End Date:**Responsible Organization:**

City of Joplin

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2021 To Date**

\$0.00 \$6,302,839.39

Total Budget

\$0.00 \$6,302,839.39

Total Obligated

\$0.00 \$6,302,839.39

Total Funds Drawdown

\$0.00 \$6,290,113.54

Program Funds Drawdown

\$0.00 \$6,008,402.25

Program Income Drawdown

\$0.00 \$281,711.29

Program Income Received

\$0.00 \$699,201.68

Total Funds Expended

\$2,113.67 \$6,303,546.80

City of Joplin

\$2,113.67 \$6,303,546.80

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Providing down payment and closing cost assistance to LMI persons purchasing a new or existing home within the recovery area, promoting the repopulation of the area. City Council approved additional CDBG-DR funding of \$7 million to be re-allocated from activities that are not going forward. Based on closings to date and projected closings, we have changed the number of anticipated households to 218, representing approximately 40% of program applicants. Funding is being reduced based on number of applicants left in the program.

Housing assistance is no longer provided; however, staff continues to work with the program as recipients have subsequent transactions such as selling, moving or refinancing. Assistance is provided with those transactions and program income received.

Location Description:

Within recovery zone.

Activity Progress Narrative:

These expenditures are JHAP staffing costs to process repayments received as a result of sales or refinancing of houses purchased through JHAP.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		195/218	
# of Singlefamily Units	0		195/218	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	19/0	176/218	195/218	100.00
# Owner	0	0	0	19/0	176/218	195/218	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03-A-UN

Activity Title: Homeownership Assistance - Urgent Need

Activity Type:

Homeownership Assistance (with waiver only)

Project Number:

DR-2012-03

Projected Start Date:

03/31/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Program Income Account:

General

Activity Status:

Under Way

Project Title:

Housing Activities

Projected End Date:

08/31/2021

Completed Activity Actual End Date:**Responsible Organization:**

City of Joplin

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2021 To Date**

\$0.00 \$12,137,493.84

Total Budget

\$0.00 \$12,137,493.84

Total Obligated

\$0.00 \$12,137,493.84

Total Funds Drawdown

\$0.00 \$11,949,906.51

Program Funds Drawdown

\$0.00 \$11,585,632.99

Program Income Drawdown

\$0.00 \$364,273.52

Program Income Received

\$0.00 \$1,395,207.46

Total Funds Expended

\$3,925.40 \$12,159,325.33

City of Joplin

\$3,925.40 \$12,159,325.33

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Homeownership assistance provided to families that do not qualify as Low-moderate Income, but will still fulfill the urgent need for housing created by the May 22, 2011 tornado. This urgent need is based on the threat to public safety that is associated with vacant land in neighborhoods that were populated before the tornado. Funding is being reduced at this time to reflect the number of applicants left in the program.

Homeownership assistance is no longer provided; however transactions by the recipients by moving, selling or other, cause staff to continue to work within the program and process those transactions and receipt program income.

Location Description:

Throughout the recovery area.

Activity Progress Narrative:

These expenditures are JHAP staffing costs to process repayments received as a result of sales or refinancing of houses purchased through JHAP.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		390/327	
# of Singlefamily Units	0		390/327	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	390/327	0.00
# Owner	0	0	0	0/0	0/0	390/327	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / DR-2012-04 / Program Administration

Grantee Activity Number: 04-A
Activity Title: City of Joplin Administration

Activity Type:

Administration

Project Number:

DR-2012-04

Projected Start Date:

01/31/2012

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

General

Activity Status:

Under Way

Project Title:

Program Administration

Projected End Date:

12/30/2021

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2021 To Date

\$0.00 \$502,711.07

Total Budget

\$0.00 \$502,711.07

Total Obligated

\$0.00 \$502,711.07

Total Funds Drawdown

\$0.00 \$349,885.63

Program Funds Drawdown

\$0.00 \$349,885.63

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$18,542.71 \$429,067.69

City of Joplin

\$18,542.71 \$429,067.69

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Costs incurred by City staff associated with administration of the CDBG-DR funds received for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

General oversight and compliance of the overall grant program by City staff including preparations for a major action plan amendment in the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04-A-3

Activity Title: Planning

Activity Type:

Planning

Project Number:

DR-2012-04

Projected Start Date:

09/30/2013

Benefit Type:

Area (Survey)

National Objective:

N/A

Program Income Account:

General

Activity Status:

Under Way

Project Title:

Program Administration

Projected End Date:

10/30/2021

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall	Oct 1 thru Dec 31, 2021	To Date
Total Projected Budget from All Sources	\$0.00	\$1,949,600.00
Total Budget	\$0.00	\$1,949,600.00
Total Obligated	\$0.00	\$1,949,600.00
Total Funds Drawdown	\$0.00	\$1,673,039.80
Program Funds Drawdown	\$0.00	\$1,518,842.89
Program Income Drawdown	\$0.00	\$154,196.91
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$94,529.25	\$2,312,915.60
City of Joplin	\$94,529.25	\$2,312,915.60
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Conduct necessary planning for the provision of an overall recovery plan for the affected area. This has included and continues to include a process for re-assessing recovery needs, by developing criteria matrices, engaging stakeholders, substantiating benefit, etc. Reduced the amount budgetted to offset capital project needs.

Location Description:

Recovery zone.

Activity Progress Narrative:

The Broadband Gap Analysis was completed during this period. It substantiate the need for a sustainable, resilient network. The initial proposed backbone includes the disaster zone. Communication was nearly nonexistent directly after the tornado as electrical power and internet services were down. This proposal will recommend placing a network underground in this tornado prone region. Plans for the laying of the conduit and fiber with options to the home are continuing.

Accomplishments Performance Measures

**This Report Period
Total**

**Cumulative Actual Total / Expected
Total**



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04-B

Activity Title: Consultant Administration

Activity Type:

Administration

Project Number:

DR-2012-04

Projected Start Date:

12/31/2012

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

General

Activity Status:

Under Way

Project Title:

Program Administration

Projected End Date:

08/31/2021

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2021 To Date

\$0.00 \$1,855,476.36

Total Budget

\$0.00 \$1,855,476.36

Total Obligated

\$0.00 \$1,855,476.36

Total Funds Drawdown

\$0.00 \$1,826,190.70

Program Funds Drawdown

\$0.00 \$1,826,190.70

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$849.75 \$1,837,358.84

City of Joplin

\$849.75 \$1,837,358.84

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Costs associated with consultant fees for administration of the CDBG-DR funds for recovery from the May 22, 2011 tornado.

Location Description:

Activity Progress Narrative:

General oversight and compliance for the overall grant program. The consultant's agreement ended on 12/31/2021. Any additional expenses during this period will be reflected in the next report.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	9
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	3
Monitoring/Technical Assistance Visits	0	6
Report/Letter Issued	0	6

